S
625.704
H3fc
May 2, 1983

PLEASE RETURN

Montana State Library
3 0864 1006 6601 8
MAY 9 1983
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA

DEPARTMENT OF HIGHWAYS

FIELD ENGINEERING AND CONSTRUCTION PROGRESS REPORT



ISSUED THE FIRST MONDAY OF THE MONTH

May 2, 1983


DOMINION OF CANADA
BRITISH COLUMBIA
ALBERTA
SASKATCHEWAN
LIBERTY
HILL
BLAINE
PHILLIPS
VALLEY
DANIELS
SHERIDAN
ROOSEVELT
RICHLAND
MCCONE
DAWSON
PRAIRIE
WIBAUX
FALLON
CARTER
POWDER
RIVER
CUSTER
ROSEBUD
TREASURE
YELLOWSTONE
BIG HORN
CHOUTEAU
TETON
PONDERA
GLACIER
TOOLE
LINCOLN
LEWIS
AND
CLARK
CASCADE
FERGUS
PETROLEUM
GARFIELD
MISSOULA
MINERAL
GRANITE
POWELL
DEER LODGE
SILVER BOW
JEFFERSON
BROADWATER
GALLATIN
MEAGHER
WHEATLAND
GOLDEN VALLEY
MUSSELSHELL
YELLOWSTONE
SWEET GRASS
STILLWATER
PARK
BEAVERHEAD
MADISON
RAVALLI
SANDERS
LAKE
FLATHEAD
YELLOWSTONE NATIONAL PARK
DIVISION CONSTRUCTION SECTIONS
LEGEND
BILLINGS DIVISION HEADQUARTERS
DIVISION CONSTRUCTION SECTION BOUNDARY
MONTANA
PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND RESEARCH BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
SCALE

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 29, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Monroe - South RS 212-2(1) 3	G, G.S., P.M.S. 4.7 Miles	Final P.I.H.	102	44	Sept. 1 1983
Elmo - Rollins F 5-2 (5)	G, G.S., PMS, & Structs. 5.4 Miles	Plans To Checker	0	87	June 1 1984
Dixon - Lake Mary Ronan RS 352-1(1)	G, C.S., P.M.S. 1.2 Miles	Plans To Checker	0	86	June 1, 1984
Rollins - West F 6-1(18) 68	P.M.S. 7.0 Miles	Plans To Checker	0	77	June 1, 1984
Whitefish West & South F 5-3 (16) 126	P.M.S. 4.9 & 1.2 Miles	Final P.I.H.	2	35	Sept. 1, 1984
Polson - Northwest F 5-2 (21) 61	P.M.S. 6.0 Miles	Final P.I.H.	0	35	Sept. 1, 1984
E. Shore Flathead Lake F 52-1(2) 0	P.M.S. 3.6 Miles	Final P.I.H.	0	35	Sept. 1, 1984
West Reservoir Drive RS 548-1(1) 0	G, C.S., P.M.S. 1.7 Miles	Plans To Checker	2	80	Jan. 1, 1984
Thompson Falls - Northwest FR 6-1(8) 29	P.M.S. 16.8 Miles	Plans To Checker	0	75	June 1, 1983
Perma Canyon RS 382-1(1)	G, G.S., PMS. 2.8 Miles	Prelim. P.I.H.	148	20	Dec. 1983
Mullan Road RS 263-1(4)	G, G.S. P.M.S. 4.7 Miles	Final P.I.H.	0	33	Nov. 1985
Flathead Co. Line South F 5-2(3) 86	G, C.S., P.M.S. 7.7 Miles	Final P.I.H.	0	40	Jan. 1987
Dixon North RS 212-1(1) 0	G, G.S., PMS 3.2 Miles	Planning Report	0	0	July 1987
Superior East & West IR 90-1(98) 43	P.M.S. 19.7 Miles	~~Plans To Checker~~ ~~P.I.H.~~	Plans To 4	90	April 1, 1983
Beaverhead East & West IR 90-3(10) 142	P.M.S. 7.6 Miles	Final P.I.H.	0	0	June 1984

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Missoula
1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 29, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
Beaverhead East IR 90-3(52)135	P.M.S. 7.6 Miles	Final P.I.H.	46½	48	May 31 1983
Clinton East & West IR 90-2(73)119	P.M.S. 15.7 Miles	Final P.I.H.	8	11	July 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-83

PROJECT NO.: I 90-1(95)22
PROJ. NAME: DREXEL - E & W
LENGTH: 6.2 MILES
COUNTY: MINERAL
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 1
% TIME USED: 6
NO. MEN EMPLOYED: 24
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $4,621,015.26
CONTRACTOR: NORTHWEST CONST. INC.
FROM (town): KIRKLAND, WA.
AWARD DATE: 2-28-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: NOV., 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: MINER
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 649-2420
ADDRESS:
ST. REGIS, MT.

GENERAL: MONUMENT HOLDING INC., SUBCONTRACTOR, WORKED 14 DAYS HAULING UNCL. EXCAV. FROM STA. 311 TO 550 W.B.

ONE WAY SIGN, SUBCONTRACTOR, IS HANDLING TRAFFIC CONTROL.

FRANK GURNEY, SUBCONTRACTOR, DID STRIPING FOR TWO-WAY TRAFFIC CONTROL. TRAFFIC WAS PLACED ON E.B. APRIL 25, 1983.

TENATIVE DATE TO BEGIN CONCRETE AGGREGATE IS 5-2-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April, 1983

PROJECT NO.: I-IG 90-1(61)27 U-7 CONTRACT AMOUNT: $2,911,556

PROJ. NAME: St. Regis East & West CONTRACTOR: COP Const.

LENGTH: 1520' Sq. FROM (town): Billings Mt.

COUNTY: Mineral AWARD DATE:

CONTRACT TIME: 210 Working Days DATE WORK STARTED: 12-14-83

ORDER TO PROCEED DATE: 12-1-82 PROBABLE COMPLETION DATE: Oct. 83

% COMPLETE: 52% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 50% NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 17 NO. HOURS PER SHIFT: 8-10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jack Stiles (Sty) TELEPHONE: 649-2450

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: St. Regis, Mt.

% of major items complete: Class AD Conc. 78, Sch. Bar. 100, RSB TA 120, RSB TAT 90, Struc. Exc. T1 59, T2 100, Light Tab Items 100, Tile Tab Items 75, Ex. Sup. Const. 40, Misc. 53, Restoral 64, Shoring & Wale 102, Work Bar. 30.

GENERAL:

St. Regis Over Struc. E2, W8, E8, E3 Sub structure complete RSB set on E-2, W8, E8 & Struct 42 of E-3 setting deck forms of E-2

St. Regis Interchange Drove Test Pile in End Bents waiting for pile Little Joe Sep. Bents No. 2 Complete this Mo.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130-Missoula

ROAD WORK ITEMS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-83

PROJECT NO.: I IG 90-1(61)27 U7

PROJ. NAME: St. Regis E. & W.

LENGTH: 0.1 Miles

COUNTY: Mineral

CONTRACT TIME: 200 Working Days

ORDER TO PROCEED DATE: 12-1-82

% COMPLETE: 96

% TIME USED: 0

NO. MEN EMPLOYED: Up to 27

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,911,556.01

CONTRACTOR: Cop Construction Co.

FROM (town): Billings, Mont.

AWARD DATE: 11-30-82

DATE WORK STARTED: 12-14-82

PROBABLE COMPLETION DATE: October, 1983

NO. DAYS WORKED PER WEEK: Up to 6

NO. SHIFTS PER DAY: 1 to 2

NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: John Miner

TELEPHONE: 826-2460

NO. OF ENG. PERSONNEL EMPLOYED: 7

ADDRESS: Star Route 472
St. Regis, Mt.

GENERAL: Riverside Contracting Inc. Subcontractor, worked 11 days during this period. Work consisted of hauling and placing Uncass. Excavation at the Little Joe Overpass structure and at the St. Regis Interchange area. Grading items are now 96% complete. Drainage items remain 19% complete. Signing items are 100% complete. Roadwork items of the project are now 94% complete. Construction staking of earthwork items are 96% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-83

PROJECT NO.: IR 90-1(97)37

PROJ. NAME: SLOWAY SLIDE CORRECTION

LENGTH:

COUNTY: MINERAL

CONTRACT TIME: 30 WORKING DAYS

ORDER TO PROCEED DATE: APRIL 26, 1983

% COMPLETE: —

% TIME USED: 0.1

NO. MEN EMPLOYED: —

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $82,476.22

CONTRACTOR: BURTCH TRUCKING & EXCAVATING

FROM (town): DIXON

AWARD DATE: MARCH 31, 1983

DATE WORK STARTED: —

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: TAHIJA

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 822-4810

ADDRESS: P.O. BOX 147
SUPERIOR, MONTANA

GENERAL: THE CONTRACT WAS AWARDED TO BURTCH TRUCKING AND EXCAVATING. NO WORK HAS STARTED YET.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 1983

PROJECT NO.: IR90-1(88)39 11-2
PROJ. NAME: Jt. Replacement
LENGTH:
COUNTY: Mineral
CONTRACT TIME: 40 Days
ORDER TO PROCEED DATE: 5-1-82
% COMPLETE: 8
% TIME USED: 0
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 277,469
CONTRACTOR: Pacemaker Ind. Inc.
FROM (town): Spokane, Wa
AWARD DATE: 3-5-82
DATE WORK STARTED: April 6, 1983
PROBABLE COMPLETION DATE: July 83
NO. DAYS WORKED PER WEEK: 5 x 4
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Silvey
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE:
ADDRESS:

GENERAL: Traffic control set up at Sta. 604 & 395
Contractor has replaced jt. at Sta. 604 & 395
Rt. Driving Lane.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-83

PROJECT NO.: I 90-1(57)39 U-4
CONTRACT AMOUNT: $ 7,299,746.44
PROJ. NAME: Sloway - Superior
CONTRACTOR: Peter Kiewit Sons Co
LENGTH: 8.1 Miles
FROM (town): Sheridan, Wyo.
COUNTY: Mineral
AWARD DATE: 9-21-82
CONTRACT TIME: 200 w.d.
DATE WORK STARTED: 11-2-82
ORDER TO PROCEED DATE: 10-20-82
PROBABLE COMPLETION DATE: 7-84
% COMPLETE: 26 %
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 12 %
NO. SHIFTS PER DAY: 2
NO. MEN EMPLOYED: 50
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gerald Tohija
TELEPHONE: 822-4810
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: P.O. Box 147
Superior Montana

GENERAL: Construction staking is 99% complete. engineering crew working on various remeasure. Contractor has scrapers hauling unclassified Borrow sta 975+00 - 1040+00. Crusher producing 3/4" CTS and 1" PMB Culvert installation taking place thruout job. Bridge sub-contractor working on bridge at sta 978+00 & 1104+00.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1983

PROJECT NO.: ER 90-3(57)081 U2 CONTRACT AMOUNT: $328,383.15

PROJ. NAME: I-90 Flood Damage Repair CONTRACTOR: Swan & Sons Constr. Co.

LENGTH: 3.3 Miles FROM (town): Anaconda

COUNTY: Granite & Powell AWARD DATE: 11-30-82

CONTRACT TIME: 75 W.D. DATE WORK STARTED: 3-4-83

ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: 7-1-83

% COMPLETE: 54 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 12 % NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4-21 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 2-3 ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: The contractor has completed all but seeding and cleanup in Powell County. He plans to start work in Granite County May 2, 1983. The work has been going good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-83

PROJECT NO.: MBP 7-1(27)13 MBP 7-1(28)146 MBP 7-1(29)43

CONTRACT AMOUNT: $ 44,390.00

PROJ. NAME: BRIDGE PAINTING

CONTRACTOR: RAINBOW PAINTING CO.

LENGTH: NA.

FROM (town): GREAT FALLS

COUNTY: RAVALLI

AWARD DATE: NOVEMBER 30, 1982

CONTRACT TIME: 9-1-83

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: MARRT

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS:

MISSOULA

GENERAL: WE HAVE HAD NO WORD FROM THE CONTRACTOR.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1983

F 7-1 (6) 43, U1 & U2
F FF 7-1 (2) 46, U3

PROJECT NO.: City Project - 41
CONTRACT AMOUNT: $ 4,350,724.30
PROJ. NAME: Hamilton - South
CONTRACTOR: Peter Kiewit Sons' Co.
LENGTH: 3.8 Miles
FROM (town): Sheridan, Wyoming
COUNTY: Ravalli
AWARD DATE: February 28, 1983
CONTRACT TIME: 120 Working Days
DATE WORK STARTED:
ORDER TO PROCEED DATE: April 18, 1983
PROBABLE COMPLETION DATE: Oct. 4, 1983
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 4
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 25
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 363-4420
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: P.O. Box 328 Hamilton, Mont. 59840

GENERAL: The Contractor has approximately 6 men cutting and stockpiling trees from the R/W, and digging irrigation channel changes. The Sub -Contractor American Excavating has the outfall ditch 99% complete. They are placing storm sewer and manholed from Sta. 187+ to 178+00. The Sub-Contractor Volk Construction has the pile driven and the caps poured on the South - Bound Lane of the structure at Sta. 104+ .

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-4-83

BHF 7-2(7)95

PROJECT NO.: BHM 8113 (2)

PROJ. NAME: MADISON ST. BR. HIGGINS AVE. OR.

LENGTH: N.A.

COUNTY: MISSOULA

CONTRACT TIME: 90 W.D.

ORDER TO PROCEED DATE: 10/21/81

% COMPLETE: 55

% TIME USED: 81

NO. MEN EMPLOYED: 7

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $718,227.50

CONTRACTOR: SLETTEN CONST. CO.

FROM (town): GREAT FALLS

AWARD DATE: 9/30/81

DATE WORK STARTED: 5/25/82

PROBABLE COMPLETION DATE: 7/31/83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: MAART

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: DEPT. OF HIGHWAYS
MISSOULA, MONT.

GENERAL: the contractor has completed the surface preparation @ Higgins Ave. NB and is working on the surface preparation for Madison St. EB. The contractor is testing a water blaster for removing the Class "A" Bridge Flex-Repair @ Higgins Ave.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-83

PROJECT NO.: ER 19-2 (3) 64
CONTRACT AMOUNT: $
PROJ. NAME: DRUMMOND OVERPASS
CONTRACTOR:
LENGTH: N.A.
FROM (town):
COUNTY: GRANITE
AWARD DATE:
CONTRACT TIME:
DATE WORK STARTED:
ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE:
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: GEORGE TROAT
TELEPHONE:
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS:

GENERAL: WE HAVE RECEIVED NO WORD ON THIS PROJECT SINCE IT WAS AWARDED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1103

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1983

PROJECT NO.: RS 267-1(3)0 & M8115(2) CONTRACT AMOUNT: $297,476.90

PROJ. NAME: Rattlesnake Ch. & Lincoln Rd. CONTRACTOR: American Asphalt Inc.

LENGTH: 0.9 Miles FROM (town): Missoula

COUNTY: Missoula AWARD DATE: 11-30-82

CONTRACT TIME: 60 W.D. DATE WORK STARTED: 2-28-83

ORDER TO PROCEED DATE: 4-18-83 PROBABLE COMPLETION DATE: 7-22-83

% COMPLETE: 80 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 11 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 10-19 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Jim Williams TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED: 4-7 ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: The contractor plans to complete paving on 4-28-83 and start installing sign next week, placing Topsoil and doing cleanup work. He plans to do the seal work the later part of May or first of June. The work has been going good.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-29-83

PROJECT NO.: RS 269-1(3)19
PROJ. NAME: MAIN STREET STEVENSVILLE
LENGTH: 0.8 Miles
COUNTY: RAVALLI
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 8 %
% TIME USED: 11 %
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 944,371.70
CONTRACTOR: LONG CONST. CO., INC.
FROM (town): MISSOULA, MT
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: MARCH 28, 1983
PROBABLE COMPLETION DATE: 8-22-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JIM CYR
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 777-2258
ADDRESS: STEVENSVILLE, MT

GENERAL: Contractor working on installation of 27" RCP Storm Drain and making Water Service Connections where Needed. Street pavement and sidewalk removed between Sta. 302-311+50. Uncl. Excav = 100 % Complete; Excav. Street = 14 % Complete; Excav. Culvert = 42 % Complete; Excav. Trench = 38 % Complete; Drain Pipe-27" = 41 % Complete; Drain Pipe-30" = 100 % Complete; Pres. Pipe-8" Cl. 52 = 50 % complete; Manholes-54" Type 3 = 100 % Complete; Comb. Manhole & Drop Inlet-54" = 25 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April

PROJECT NO.: PMS 4140 (6) U-1
PROJ. NAME: Solard Thermoplastic Pavement Marking
LENGTH: N/A
COUNTY: State Wide
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 8-17-83
% COMPLETE: 0
% TIME USED: 23
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 73,840.43
CONTRACTOR: Mark Rite line Inc.
FROM (town): Billings
AWARD DATE: 7-27-82
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: 7-22-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Jim Williams
NO. OF ENG. PERSONNEL EMPLOYED: —

TELEPHONE: 549-6491
ADDRESS: P.O. Box 7039
Missoula, Mont.

GENERAL: The contractor plans to start work about the 16th of May in the Kalispell area weather permitting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-83

PROJECT NO.: MBP 8107 (8) MBP 24-1(10) 27

CONTRACT AMOUNT: $ 69,696.00

PROJ. NAME: BRIDGE PAINTING

CONTRACTOR: B & L PAINTING

LENGTH: N.A.

FROM (town): MISSOULA

COUNTY: MISSOULA

AWARD DATE: 10-29-82

CONTRACT TIME: 7-1-83

DATE WORK STARTED:

ORDER TO PROCEED DATE: 11-19-82

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: MAART

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS:

MISSOULA, MT.

GENERAL: THE CONTRACTOR HAS REQUESTED A PRE-CONSTRUCTION CONFERANCE FOR MAY 2, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4- -1983

PROJECT NO.: SMP 3199-82

PROJ. NAME: Maintenance Stkp.

LENGTH:

COUNTY: Missoula, Mineral & Sanders

CONTRACT TIME: 90

ORDER TO PROCEED DATE: 11/19/82

% COMPLETE: 100

% TIME USED: 64

NO. MEN EMPLOYED:

CONTRACT AMOUNT: $ 289,900.00

CONTRACTOR: Schellinger Const. Co., Inc.

FROM (town): Columbia Falls, MT.

AWARD DATE: 10/29/82

DATE WORK STARTED: 2/9/83

PROBABLE COMPLETION DATE: 5-1-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: 4/22/83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

Dist. Mat'ls Sup't.: Robert W. Todd

TELEPHONE: 549-6491

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Dept. of Highways
Missoula, Montana

GENERAL: Contractor finished crushing and stockpiling on April 22, 1983.
District Lab is presently working on Final.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 26, 1983

PROJECT NO.: RS 508-1(4)

DATE SURVEY AUTHORIZED: July 24, 1981

PROJ. NAME: Libby N/W

DATE WORK STARTED: November 5, 1981

LENGTH: 1015 Miles

ESTIMATED COMPLETION DATE: Pending

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: MBP1-1(12)6 & MBP1-K(13)11 CONTRACT AMOUNT: $ 103,000.00

PROJ. NAME: Yaak River & Kootenai River Br's CONTRACTOR: Sunshine Painting & Const

LENGTH: 0 FROM (town) Great Falls, Mt. 59405

COUNTY: Lincoln AWARD DATE: 11-30-82

CONTRACT TIME: Completed 9-1-83 DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK:

% TIME USED: 0 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0 ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: The contractor plans to start work on this contract May 2. At this time a certification of insurance has not been received for this project. The paint supplier submitted paint or certifications to the Mat'ls Bureau for approval. The paint conforms to Mt. specifications

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 26, 1983

PROJECT NO.: HES 1-1(9)60

PROJ. NAME: East of Libby

LENGTH: 0.11 Miles

COUNTY: Lincoln

CONTRACT TIME: 20 Work Days

ORDER TO PROCEED DATE: April 21, 1983

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 14,479.00

CONTRACTOR: Frank Gurney Inc.

FROM (town): Spokane, Washington

AWARD DATE: March 31, 1983

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 400
Kalispell, Mont. 59901

GENERAL: Contractor has requested a precon for April, 27, 1983. No word as to when work will start.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 26, 1983

PROJECT NO.: HES 5-2(17)67

PROJ. NAME: Polson-Big Arm

LENGTH: 0.4 Miles

COUNTY: Lake

CONTRACT TIME: 20 Work Days

ORDER TO PROCEED DATE: Feb. 28, 1983

% COMPLETE: 98

% TIME USED: 40

NO. MEN EMPLOYED: 8

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 34,197.20

CONTRACTOR: One Way Sign & Construction

FROM (town): Billings

AWARD DATE: February 28, 1983

DATE WORK STARTED: April 20, 1983

PROBABLE COMPLETION DATE: May 5, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 755-5717

ADDRESS: P.O. Box 400
Kalispell, Mont.

GENERAL: Contractor finished all work except for installing 12 OM-3R signs which had to be reordered due to the wrong signs sent to the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MSLA
KAL-AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-29-83

PROJECT NO.: F 5-3(11) 93
PROJ. NAME: KALISPELL-SOUTH
LENGTH: 16.9 MILES
COUNTY: LAKE & FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 11
% TIME USED: 49
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,143,985.90
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 5-21-82
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 9-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: SUB-CONTRACTOR FRANK GURNEY, INC OF SPOKANE BEGAN GUARD RAIL WORK ON MARCH 30, 1983. WORK THIS PAST PERIOD CONSISTED OF RE-SETTING GUARD RAIL BETWEEN STATIONS 1738 AND 2122 AND PLACING NEW RAIL BETWEEN STATIONS 2266 & 2373 GUARD RAIL ITEMS ARE APPROX 60% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: K&L CONS & AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~3-29-83~~ 4-26-83

PROJECT NO.: MBP 5-3(14)128 MBP1-1(40)45, MBP 33-4(1)10 CONTRACT AMOUNT: $34,665.00

PROJ. NAME: Little Fish River Bridges, Libby Creek, Bear Duck Pass CONTRACTOR: Sowsking Painting & Const.

LENGTH: 0 FROM (town): Great Falls, Mt. 59405

COUNTY: Lincoln & Flat head AWARD DATE: 11-30-82

CONTRACT TIME: completed 8-1-83 DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 12-20-82 PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 0 NO. DAYS WORKED PER WEEK:

% TIME USED: 0 NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0 NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept of Highways
Kalispell, Mt. 59901

GENERAL: The contractor plans to start work on other painting contracts May 2. A certificate of insurance has been received for this project. The paint supplier submitted paint or certifications to the Mat'ls Bureau for approval. The paint conforms to Mt. specifications

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26 83

PROJECT NO.: MBP 6-1(15) 11

PROJ. NAME: Bull River

LENGTH: 0

COUNTY: Sanders

CONTRACT TIME: completed 7-1-83

ORDER TO PROCEED DATE: 11-19-82

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 8,846.00

CONTRACTOR: Sunshine Painting & const

FROM (town): Great Falls, Mt. 59405

AWARD DATE: 10-29-82

DATE WORK STARTED: ~

PROBABLE COMPLETION DATE: 6-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept. of Highways
Kalispell, Mt 59901

GENERAL: The contractor plans to start work on this project May 2. At this time a certificate of insurance has not been received for the project. The paint supplier submitted samples or certifications to the Mt's Bureau for approval. The paint conforms to MT. specifications

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Kal Const Area

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: MBP 6-1(17)56

CONTRACT AMOUNT: $ 20,900.00

PROJ. NAME: Thompson River Bridge

CONTRACTOR: Sunshine Painting & const

LENGTH: 0

FROM (town): Great Falls, Mt 59405

COUNTY: Sanders

AWARD DATE: 11-30-82

CONTRACT TIME: completed 8-1-83

DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 12-20-82

PROBABLE COMPLETION DATE: 8-83

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Gamache

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept. of Highways
Kalispell, Mt. 59901

GENERAL: The contractor plans to start work on other painting contracts May 2. At this time a certificate of insurance has not been received for the project. The paint supplier submitted paint on certifications to the Mat'ls Bureau for approval. The paint conforms to Mat. specifications.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-29-83

PROJECT NO.: F 6-1(10) 75
PROJ. NAME: PLAINS - PARADISE
LENGTH: 1.6
COUNTY: SANDERS
CONTRACT TIME: 110 WORK DAYS
ORDER TO PROCEED DATE: 4-21-83 ~~3-31-83~~
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 17
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,475,284.55
CONTRACTOR: CLARK BROTHERS
FROM (town): VICTOR, MONTANA
AWARD DATE: MARCH 31, 1983
DATE WORK STARTED: APRIL 18, 1983
PROBABLE COMPLETION DATE: 10-31-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 826-5619
ADDRESS: P.O. BOX 767
PLAINS, MONT.
59859

GENERAL: PROJECT WAS LET TO CONTRACT ON MAR. 24, 1983. CLARK BROTHERS CONTRACTORS WAS AWARDED THE CONTRACT ON MAR. 31, 1983. ORDER TO PROCEED STARTS THE CONTRACT TIME ON APRIL 21, 1983.
THE PRECONSTRUCTION CONFERENCE WAS HELD AT THE DISTRICT OFFICE IN MISSOULA ON APRIL 13. WORK STARTED ON APRIL 18, 1983. THE CONTRACTOR IS FENCING IN AREAS THROUGHOUT THE PROJECT, DRILLING & REMOVING TOP SOIL, HAS DONE SOME BLASTING & PLACING EMB. FROM STA. 219± TO STA. 231±

RECEIVED
APR 27 1983
Department of Highways
Missoula, Montana

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/21F

DISTRICT: MSLA
KAL. AREA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-29-83

PROJECT NO.: SMP 1899-82
PROJ. NAME: MAINT. STOCKPILES
LENGTH: —
COUNTY: GLACIER, LAKE & FLATHEAD
CONTRACT TIME: 85 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 50
% TIME USED: 50
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 203,375.00
CONTRACTOR: SCHELLINGER CONST. CO.
FROM (town): COLUMBIA FALLS
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-18-83
PROBABLE COMPLETION DATE: 5-27-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. P. ROAT
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: KALISPELL

GENERAL: NO WORK THIS PAST PERIOD. PLANS ARE TO START CRUSHING IN GLACIER COUNTY ON 5-2-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 4/28/83

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
S 278-1(1) 34 Jackson No.	Pl. mix overlay & widening	Field Review	84	70	8/84
M 0299(4) Ana. Urban Sts	P.M.S. + grading & drainage	P.I.H.	0	9	1/85
F 50-2(14) 55 Gallatin Canyon Rd.	P.M.S. overlay & digouts	P.I.H	0	4.5	5/84
S 549-1(1) 0 Whitehall So.	Grading, gravel surf. & Pl. mix base	P.I.H.	0	0	—
F 29-1(10) 43 Twin Bridges No.	P.M.S. overlay widening	P.I.H.	0	34	9/84
F 47-1(1) 0 Ana.-Wm. Springs	P.M.S. overlay	P.I.H.	0	49	8/84
F 85-1(2) 0 Jack Rabbit Lane	P.M.S. overlay grading & widening	P.I.H.	24	6.5	8/84
IR 90-4(37) 230 Homestake Pass E&W	P.M.S. overlay, digouts & g.rail upgrade	P.I.H	64	25	6/83
IR 90-5(45) 256 Cardwell East	P.M.S. overlay, digouts & g.rail upgrade	P.I.H	0	5	3/84
IR 90-6(45) 307 Bozeman No. side E.E.	Pl. mix overlay, & signing	P.I.H	0	0	3/84
F 86-1(5) 3 Bridger Canyon Rd	Reconst. & slide correction	P.I.H	0	50	8/84

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-28-83

PROJECT NO.: ER 8-1(8)081 42 / ER 8-2(23)081

CONTRACT AMOUNT: $ 221,964.00

PROJ. NAME: Flood Damage Repair Barrison & MacDonald Pass

CONTRACTOR: Skinner Enterprises

LENGTH: 8.0 Miles

FROM (town): Helena, MT

COUNTY: Powell & Lewis & Clark

AWARD DATE: 4-1-82

CONTRACT TIME: 75 W.D.

DATE WORK STARTED: 5-24-82

ORDER TO PROCEED DATE: 4-22-82

PROBABLE COMPLETION DATE: 6-15-83

% COMPLETE: 90

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 96

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bettle

TELEPHONE: 494-3224 Ext. 29

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Box 3068
Butte, MT 59702

GENERAL: Finished placing Borrow, Special Backfill & Shaping Ditch on MacDonald Pass Project. Finished Fence on Barrison Project. All Items are 100% complete except as follows for Items & percent complete: Clean Culvert Pipe - 1%, Check Underdrains - 16%; Clean Underdrains - 13%, Clean Drop Inlet - 0%, Seeding - 0%, Fertilizing - 0%, Condition Seedbed - 0%.
Contractor is Shut-Down due to extreme wet conditions from melting snow.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 28, 1983

PROJECT NO.: I-15-1(27)58 U2 F89-1(4)0

CONTRACT AMOUNT: $ 7,977,999.79

PROJ. NAME: DILLON SQ. (NO SECT.) DILLON I CONN.

CONTRACTOR: BEYERS GENERAL CONSTRUCTORS

LENGTH: 3.1

FROM (town): BUTTE, MT.

COUNTY: BEAVERHEAD

AWARD DATE: 3-5-82

CONTRACT TIME: 250 W.D.

DATE WORK STARTED: 4-19-82

ORDER TO PROCEED DATE: 4-16-82

PROBABLE COMPLETION DATE: NOV. 83

% COMPLETE: 43.2 *

NO. DAYS WORKED PER WEEK: 5 OR 6

% TIME USED: 46.5

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 80 ±

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: FLYNN

TELEPHONE: 683-2078

NO. OF ENG. PERSONNEL EMPLOYED: 6

ADDRESS: DILLON, MT.

GENERAL: 8 ± SCRAPERS HAULING BORROW FROM "LOGAN" PIT UNTIL 4-22-83. ~~[illegible]~~ to MAINLINE 255 ± to 290 ±. SCRAPERS MOVED TO "WHEAT" PIT FROM 4-23-83 UNTIL PRESENT TIME HAULING BORROW TO MAINLINE 213 ± to 240 ±. 8 ± BELLY DUMP TRUCKS HAULING BORROW FROM "WHEAT" PIT to 130 ± to 175 ± MAINLINE.

4 MAN CULV. CREW INSTALLED STORM SEWER ON A LINE & A, LINE STA. 132 ± to 134 ± & 0+00 to 2+00 & ALSO DRAIN CULV. ACROSS P.T.W. A, STA. 4+30 ±

* REFLECTS ROWY ONLY - STRUCT'S. UNDER SEPARATE SUPERVISION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3-31-83

PROJECT NO.: I-15-1 (27) 58 U-1
~~I-15-1 (54) 51 U-2~~

PROJ. NAME: Dillon South(South Section)
~~Pipe Organ No. No. Section~~

LENGTH: 5.7 Miles

COUNTY: Beaverhead

CONTRACT TIME: 200m W. D.

ORDER TO PROCEED DATE: 10-1-81

% COMPLETE: 88

% TIME USED: 87

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,316,245.38

CONTRACTOR: Beyer's General Constructors Inc.

FROM (town): Butte, Mont. 59702

AWARD DATE: 9-2-81

DATE WORK STARTED: 9-6-81

PROBABLE COMPLETION DATE: 5-6-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 683-6290

ADDRESS: PO. Box 1342
Dillon, Mt. 59725

GENERAL: There has been no work on these projects, except a couple of hours of seeding. The engineering crew has been working on the final and various other projects. Items and percent complete are as follows; Grading = 98 % Drainage = 100 %; Gravel = 97 %; Plant Mix = 88 %; Fencing = 90 %; Seeding = 100 %;

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-28-83

I-IC 15-3 32 157 U2 Basin E.
I 15-3 (29) 160 U5 Boulder W.

PROJECT NO.: I 15-3 (31) 164 Boulder Rev. CONTRACT AMOUNT: $ 12,424,462.39

PROJ. NAME: SEE Above CONTRACTOR: Peter Kiewit Sons' Co.

LENGTH: 5.4 Miles FROM (town): Sheridan, Wyoming

COUNTY: Jefferson AWARD DATE: July 15, 1980

CONTRACT TIME: 280 Working Days DATE WORK STARTED: August 11, 1980

ORDER TO PROCEED DATE: July 15, 1980 PROBABLE COMPLETION DATE: July 15, 1980

% COMPLETE: 98% NO. DAYS WORKED PER WEEK: 5

% TIME USED: 95% NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 4 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: Oct. 29 1982

PROJECT MANAGER: William G. Bork TELEPHONE: 406-225-3962

NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: P.O. Box 26
Boulder, Montana
59632

GENERAL: All items on the project are 100% complete except the following:

Fence	99%
Signing	99%
Seeding	95%
Open Graded Friction Course	0%
Paint Striping	80%
Plastic Pavement Marking	0%

Seeder finished up seeding mainline 4-22-83 and has only gravel pit left to seed. Contractor is dressing up gravel pit and will complete remaining work in 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-28-83

PROJECT NO.: I15-1(27)58 U-2
PROJ. NAME: Dillon South (No. Sec.)
LENGTH: 3.6 miles
COUNTY: Beaverhead
CONTRACT TIME: 250 working days
ORDER TO PROCEED DATE: April 16,1982
% COMPLETE: 59
% TIME USED: 46
NO. MEN EMPLOYED: 9
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,332,787.95 (Structures)
CONTRACTOR: Beyer's General Constructors Inc.
FROM (town): Butte,Montana 59702
AWARD DATE: March 5, 1982
DATE WORK STARTED: March 26, 1982
PROBABLE COMPLETION DATE: Oct. 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 683-4447
ADDRESS: P.O. Box 465
Dillon,Montana 59725

GENERAL: (STRUCTURES)

Park Street Seperation; Prebored and drove Test Pile and Service Pile for Bents No. 1 No. and So. Bound this completes these items for the above said project. The contractor also formed,tied and placed Bents No. 2 No. and So. Bound Columns and Bent No.2 No. bound Crossbeams Reinforcing Steel and Class "AD" Concrete. South Dillon Interchange: Placed Bents No. 1&5 Backwalls and Spans 1 thru 4 End and Intermediate Diaphragms Class "AD" Concrete. Bridge over Union Pacific Railroad: Placed and tied Superstructure Reinforcing Steel. Also Placed Bents No. 1&4 Backwalls and Spans 1 thru 3 End and Intermediate Diaphragms Class "AD" Concrete. Bridge Over Blacktail Deer Creek: Placed and tied Superstructure Reinforcing Steel. Also, placed Bents No. 1&2 Backwalls and Span No. 1 Intermediate Diaphragms. Poindexter Slough: Placed Abutment No. 1&2 Backwalls and Span No. 1 Intermediate Diaphragms Class "AD" Concrete. Grade Separation: Placed Bents No. 2&3 (S.B.) Crossbeams Class AD Concrete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-28-83

PROJECT NO.: I15-1(27)58 U-2
CONTRACT AMOUNT: $ 2,332,787.95 (Structures)
PROJ. NAME: Dillon South (No. Sec.)
CONTRACTOR: Beyer's General Constructors Inc
LENGTH: 3.6 miles
FROM (town): Butte,Montana 59702
COUNTY: Beaverhead
AWARD DATE: March 5, 1982
CONTRACT TIME: 250 working days
DATE WORK STARTED: March 26, 1982
ORDER TO PROCEED DATE: April 16, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 59
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 46
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 9
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Harold A. Wiebe
TELEPHONE: 683-4447
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. Box 465
Dillon,Montana 59725

GENERAL: (STRUCTURE)

Percentages complete for these items are as follows: Structure Excavation Type I 80%; Prebore 100%; Test Pile 12" 100%; Furnish Pile 12" 100%; Test Pile 14" 100%; Furnish Pile 14" 100%; Drive Pile 14" 100%; Reinforcing Steel 72%; Class "AB" 86%; Class "BD" Concrete 25%; Work Bridge 75%; Bridge Survey 40%; 45' Prestressed Beams Type "A" 100%; 95' Prestressed Beams Type IV 100%; Prestressed Beams Type IV 100%; 60' Prestressed Beams Type "A" 100%; 75' Prestressed Beams Type "A" 100%; Traffic Control - Flagging 56%. These structures as a whole are 59% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED

JUN 27 1983

DISTRICT: 2

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/83

PROJECT NO.: FR 29-1(8)0 4-2

PROJ. NAME: Virginia City-Ennis

LENGTH: 7.7 mi.

COUNTY: MADISON

CONTRACT TIME: 70 working days

ORDER TO PROCEED DATE: 6/14/82

% COMPLETE: 84

% TIME USED: 79

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 761,097.65

CONTRACTOR: Konitz Contracting

FROM (town): Lewistown

AWARD DATE: 5/21/82

DATE WORK STARTED: 8/11/82

PROBABLE COMPLETION DATE: 7/1/83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: W Shuyler

NO. OF ENG. PERSONNEL EMPLOYED: –

TELEPHONE: 222-6028

ADDRESS: Box 1110
Bozeman

GENERAL: No work being done on the project. Seal & Cover & Striping to be done after May 15 Slopes Covered with Snow on The high End of The project preventing Seeding.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-28-83

PROJECT NO.: F29-4(7)84
CONTRACT AMOUNT: $4,152,024.82
PROJ. NAME: Harrison Ave-Butte
CONTRACTOR: Jim Bilman Excavating, Inc.
LENGTH: 3.1
FROM (town): Butte, MT
COUNTY: Silver Bow
AWARD DATE: 10-29-82
CONTRACT TIME: 110 W.D.
DATE WORK STARTED: 1-31-83
ORDER TO PROCEED DATE: 4-18-83
PROBABLE COMPLETION DATE: 10-21-83
% COMPLETE: 24
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 8
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 65
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Bettle
TELEPHONE: 494-3224 Ext. 29
NO. OF ENG. PERSONNEL EMPLOYED: 15
ADDRESS: Box 3068
Butte, MT

GENERAL: Work consisted of Street Excavation, Graveling, Light & Signal, Paving, Curb & Gutter, Sidewalk & Storm Sewer. Items & percentage of completion are as follows: Grading - 30%; Drainage 60%, Surfacing - 19%; Electrical - 9%; Concrete 8%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-28-83

PROJECT NO.: FR 50-2(9) 89 F 86-1 (12) 1

CONTRACT AMOUNT: $ 450,667.75

PROJ. NAME: Bridger Drive & Main St.

CONTRACTOR: Long Const. Co. Inc.

LENGTH: 1.3 & 0.9 Mi.

FROM (town): Billings, Mont.

COUNTY: Gallatin

AWARD DATE: 5-21-82

CONTRACT TIME: 60 W.D.

DATE WORK STARTED: -

ORDER TO PROCEED DATE: 6-14-82

PROBABLE COMPLETION DATE: 6-30-83

% COMPLETE: 90

NO. DAYS WORKED PER WEEK: -

% TIME USED: 82

NO. SHIFTS PER DAY: -

NO. MEN EMPLOYED: -

NO. HOURS PER SHIFT: -

ACTUAL COMPLETION DATE: -

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: -

EFFECTIVE OPENING DATE: -

PROJECT MANAGER: Blossom

TELEPHONE: 584-5074

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Box 1110
Bozeman, Mont.

GENERAL: Seal & Cover is all that remains to Complete the Project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-28-83

PROJECT NO.: SMP 0199-82
PROJ. NAME: Maint. Stockpiles
LENGTH: Various Locations
COUNTY: 4 Counties
CONTRACT TIME: 80 Days
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 60 %
% TIME USED: 92 %
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 197,125.00
CONTRACTOR: Dugdale Const. Co.
FROM (town): Butte, Mont.
AWARD DATE: 10-29-82
DATE WORK STARTED: 1-3-83
PROBABLE COMPLETION DATE: 5-20-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.T. Wilson
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 782-1797
ADDRESS: 1940 "C" Street
Butte, Montana

GENERAL: Contractor working at Bernice pit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 28, 1983

PROJECT NO.: 12-90-4(35)206
PROJ. NAME: Opportunity - Butte
LENGTH: 12.7 Miles
COUNTY: Deer Lodge & Silver Bow
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 10-20-82
% COMPLETE: 20%
% TIME USED: 28%
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,930,748.02
CONTRACTOR: Hilde Constr. Co., Inc.
FROM (town): Great Falls, Mont
AWARD DATE: 9-24-82
DATE WORK STARTED: 11-1-82
PROBABLE COMPLETION DATE: 10-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: V. Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 782-7197
ADDRESS: Butte, Mont.

GENERAL: The contractor began crack sealing operations on 4-26-83 on West Bound Lane at Nissler Interchange. It is anticipated that this operation will take seven (7) weeks to complete.

It is expected that Plant Mix Paving will begin by 5-20-83.

Engineering crew continued running & and offsetting same through the period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED

K 27 1983

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/83

PROJECT NO.: I 90-7(40)340

CONTRACT AMOUNT: $ 338,338.60

PROJ. NAME: Mission Slide Corr.

CONTRACTOR: Baldridge Const. Co.

LENGTH:

FROM (town): Havre Mt. 59501

COUNTY: Park

AWARD DATE: May 21, 1982

CONTRACT TIME: 40 W.D.

DATE WORK STARTED: 6/14/82

ORDER TO PROCEED DATE: 6/15/82

PROBABLE COMPLETION DATE: 4/30/83

% COMPLETE: 100%

NO. DAYS WORKED PER WEEK: 3

% TIME USED: 93% 37 W.D.

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 2-5

NO. HOURS PER SHIFT: 4-10

ACTUAL COMPLETION DATE: 4/22/83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Shuyler

TELEPHONE: 222-6028

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: Livingston Mt.
Box 1110 Bozeman Mt. 59715

GENERAL: The Contractor moved on the project 4-20-83 to finish the fencing portion of the contract employing 2-5 men working 4-10 hr. shifts & completing the contract on 4-22-83 using 37 of the 40 contract days. This completes the contract items, 1-2 employees are putting together the notes out, for the final quantities to be submitted to the Butte District Office for final checking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE 2210

CONSTRUCTION PROGRESS REPORT

MONTANA FOR THE PERIOD ENDING: 4-30-83

PROJECT NO.: S.M.P. 0299-82
CONTRACT AMOUNT: $294,370.00
PROJ. NAME: MAINT. STOCKPILES
CONTRACTOR: HILDE CONST. CO. INC.
LENGTH: NONE
FROM (town): GREAT FALLS
COUNTY: BIG HORN, GALLATIN & PARK
AWARD DATE: 10-29-82
CONTRACT TIME: 98
DATE WORK STARTED: 12-1-82
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: COMPLETED
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 88.8%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 4-21-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.J. COUGHLIN
TELEPHONE: 586-5074
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. BOX 1110
BOZEMAN, MT. 59715

GENERAL: SUPPLIER, PIONEER READY MIX COMPLETED CRUSHING ON 4-14-83 AND COMPLETED HAULING TO STOCKPILE IN BOZEMAN YARD ON 4-21-83

HILDE CONST. CO. COMPLETED CRUSHING & HAULING TO STOCKPILE SITE ON 3-31-83.

THIS COMPLETES PROJECT S.M.P 0299-82

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 29, 1983

PROJECT NO.: I-90-7(37)350 U-1
PROJ. NAME: Springdale-Big Timber West Section
LENGTH: 4.8
COUNTY: Park & Sweetgrass
CONTRACT TIME: 230 W.O.
ORDER TO PROCEED DATE: March 3, 1981
% COMPLETE: 99
% TIME USED: 90
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,790,026.97
CONTRACTOR: Wickens Bros.
FROM (town): Lewistown
AWARD DATE: Feb. 28, 1981
DATE WORK STARTED: March 11, 1981
PROBABLE COMPLETION DATE: 5-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 222-7085
ADDRESS: 1122 West Front Box 3
Livingston, Montana 59047

GENERAL:

Myers Const. have asked McIntyre Const. Co. to remove the road app. & finish the Interstate fence rt. of the E.B. sta. 1125± & they should complete the project. They also want McIntyre to smooth out the stockpile site & spread the topsoil over the area. This site is on private property and lies rt. of sta. 1125. McIntyre hasn't agreed to do the work as of this date. Time assessment for the project was resumed on 4-16-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 28, 1983

PROJECT NO.: I-90-7(37)350 U-2
PROJ. NAME: Springdale-Big Timber
LENGTH: 3.2
COUNTY: Sweetgrass
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: April 1, 1982
% COMPLETE: 65%
% TIME USED: 76
NO. MEN EMPLOYED: 0-14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,156,442.68
CONTRACTOR: McIntyre Const. Co.
FROM (town): Great Falls
AWARD DATE: April 1, 1982
DATE WORK STARTED: April 26, 1982
PROBABLE COMPLETION DATE: 6-30-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Sitton
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 222-7085
ADDRESS: 1122 West Front Box 3
Livingston, Montana 59047

GENERAL:

Contractor finished crushing & stockpiling the 3/4" Pl. Mix material on 4-14-83. Started hauling the 3/4" CTS to roadway on 4-15-83 using 5 end dump trks. Finished hauling on 4-22-83. Set up control strip on W.B. lane at sta. 1221. Laydown is completed to sta. 1335± both lanes. Prime operations planned to start on 4-27-83 depending on weather. B Swan & Son resumed seeding operations on 4-26-83 & should finish this week. McIntyre started slide correction Rt. of sta. 1395± on 4-26-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-28-83

PROJECT NO.: BS 284 2(3)15 U1
PROJ. NAME: Canyon Ferry SE
LENGTH: 00 Miles
COUNTY: Broadwater
CONTRACT TIME: 50 W.D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 100 %
% TIME USED: 70 %
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: 4-6-83

CONTRACT AMOUNT: $ 144,711.95
CONTRACTOR: SK Construction Inc.
FROM (town): Missoula, Mont.
AWARD DATE: July 27, 1982
DATE WORK STARTED: 9-21-82
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 3-10-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A.G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: -

TELEPHONE: 449-3031
ADDRESS: Helena

GENERAL: Final data submitted to Helena April 20, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte - 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-28-83

PROJECT NO.: ABU 1807(1) RS 375-1 (2) 0

CONTRACT AMOUNT: $ 572,691.00

PROJ. NAME: Cont. Dr.-S. of Butte & Cont. Dr. Urban

CONTRACTOR: Jim Gilman Esc.

LENGTH: 4.8 Miles

FROM (town): Butte, Montana

COUNTY: Butte Silver Bow

AWARD DATE: 3-31-83

CONTRACT TIME: 60 W.D.

DATE WORK STARTED: ~

ORDER TO PROCEED DATE: 4-21-83

PROBABLE COMPLETION DATE: ~8-12-83

% COMPLETE: ~

NO. DAYS WORKED PER WEEK: ~

% TIME USED: ~

NO. SHIFTS PER DAY: ~

NO. MEN EMPLOYED: ~

NO. HOURS PER SHIFT: ~

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: E. Broell

TELEPHONE: 782-1797

NO. OF ENG. PERSONNEL EMPLOYED: 4

ADDRESS: Butte, Mont. 59701

GENERAL: Pre Construction Conference is scheduled for 5-3-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED
APR 27 1983
MONTANA

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/83

PROJECT NO.: SR 540-1(2)7
PROJ. NAME: East River Road
LENGTH: 10.3 Miles
COUNTY: Park
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 8-17-82
% COMPLETE: 87
% TIME USED: 60
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 698,325.40
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings, Mt. 59103
AWARD DATE: July 27, 1982
DATE WORK STARTED: 9-7-82
PROBABLE COMPLETION DATE: 7-1-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Shuyler
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 222-6028
ADDRESS: Livingston MT
Box 1110 - Bozeman Mt. 59715

GENERAL: No work was performed on this project the past Reporting Period. Although the Contract Time was started 4-16-83 no contract time was charged to the project in accordance with section 34.04(A) of the standard specifications. The seal & cover portion of the contract is all that remains to be completed on this contract.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: H.E.S 1(6) 1 DATE SURVEY AUTHORIZED: —

PROJ. NAME: Lunet, F.A.P. 86 F DATE WORK STARTED: No. Crew Ass
F.A.S. 339

LENGTH: ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE: 0

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: F-19-1(4) DATE SURVEY AUTHORIZED: 3/2/83

PROJ. NAME: West Valley Highway Aw DATE WORK STARTED: No Crew Ass.

LENGTH: 4.7 Miles ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: TELEPHONE:

NO. PERSONNEL ASSIGNED: % COMPLETE: 0

DISTRICT: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: IR 90-4(37)230 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: Homestake Pass E&W DATE WORK STARTED: No Crew Ass.

LENGTH: 10 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: IR 90-5(45)256 DATE SURVEY AUTHORIZED: 1/83

PROJ. NAME: Cardwell East DATE WORK STARTED: No Crew Ass.

LENGTH: 7.0 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: RS 205-1( )0 DATE SURVEY AUTHORIZED: 12/83

PROJ. NAME: Belgrade-Bozeman DATE WORK STARTED: No Crew Ass.

LENGTH: 8.2 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 28, 1983

PROJECT NO.: IR-90-5(44)179-256 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Whitehall-Cardwell DATE WORK STARTED: 12-5-82

LENGTH: 4.3 Miles ESTIMATED COMPLETION DATE: 5-10-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: J. Erickson TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: M0299(4) DATE SURVEY AUTHORIZED: 1/27/78

PROJ. NAME: ANA URBAN STS. DATE WORK STARTED: N/A

LENGTH: 0.66 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: S 278-1(1) DATE SURVEY AUTHORIZED: ~

PROJ. NAME: Jackson No DATE WORK STARTED: No Crew Ass

LENGTH: 7.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: RS 411-1(1) 0 DATE SURVEY AUTHORIZED: —

PROJ. NAME: SPRINGHILL RD. DATE WORK STARTED: No Crew Ass.

LENGTH: 6.3 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-22-83

PROJECT NO.: M 1212 (4) DATE SURVEY AUTHORIZED: 5-10-82

PROJ. NAME: 19th to 3rd on KATY DATE WORK STARTED: 4-22-83

LENGTH: 1.0 ± ESTIMATED COMPLETION DATE: 5-30-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: O. OLSON TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: M 1212(9) DATE SURVEY AUTHORIZED: ~

PROJ. NAME: Kagy Blvd. 3rd.-19th DATE WORK STARTED: No Crew Ass.

LENGTH: ~ ESTIMATED COMPLETION DATE: ~

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
FR 60-2 (8) 71 Belt - East and West	Slope Flattening PMBS Overlay	Final P.I.H.	0	90	8-15-83
RF 60-2 (3) 91 Great Falls - East	Grade, Gravel Surf. PMBS, Structure	Prelim. P.I.H.	0	23	9-1-83
FR 24-3 (3) 76 Rogers Pass-E(East Section)	Widen, Gravel Surf., PMBS, Structure	Prelim. P.I.H.	396	65	7-30-83
FR 24-3 (3) 76 Rogers Pass-E(West Section)	Widen, Gravel Surf., PMBS	Field Review	0	5	4-1-84
F 1-4 (1) 280 Shelby-East	Widen, Slope Flattening PMBS	Final P.I.H.	0	79	6-31-83
RS 348 (18) 5 Mi. So.-Ft. Benton South	Grade, Gravel Surf., PMBB	Prelim. P.I.H.	0	40	12-30-83
F 3-1 (6) 8 Sun River Jct. - North	PMBS Overlay Minor Widening	Final P.I.H.	0	5	7-15-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: 3130 - Gtreat Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983 ~~April 20, 1983~~

PROJECT NO.: Structure Inventory

PROJ. NAME: and Inspection

LENGTH: On System

COUNTY:

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE: 47

% TIME USED:

NO. MEN EMPLOYED: none

ACTUAL COMPLETION DATE:

No. Structures ~~XXXXXXXXXXXXXXXXXXXX~~ 267

CONTRACTOR: Completed 125

FROM (town): 142

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361

ADDRESS: Box 1359

Gt. Falls, Mt. 59403

GENERAL: The construction has now occupied all time but will inspect when time permits

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU

YELLOW - DISTRICT OFFICE

PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: IR 15-5(76) 283
PROJ. NAME: ~~Rehabilitate Test Sections~~ Great Falls-Vaughn
LENGTH: 1.3
COUNTY: Cascade
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/18/83
% COMPLETE: 8
% TIME USED: 17
NO. MEN EMPLOYED: 19-21
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,059,520.15
CONTRACTOR: United Matls. of Gt. Falls, Inc.
FROM (town): Great Falls, MT.
AWARD DATE: February 28, 1983
DATE WORK STARTED: 3/31/83
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 2-6

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Contractor, United Matls. of Gt. Falls began work 3-31-83 placing construction signing and installation of 2 median cross-overs. The cross-overs allow routing of two-way traffic on the southbound lane around the work area on the first two sections of the project. Removal and salvage of the existing Bit. Surf. matl. is 100% complete. The existing gravel surfacing is being stripped and salvaged with the intent to utilize the material as 1½" and 4" Base Course providing the material meets specification requirements. Crushing of Special Cover Matl. is 100% complete & crushing of Type B Pl. Mix Agg. is in progress. Excavation of the first test section is approx. 50% complete with backfill of the area to begin immediately on completion of the excavation. Surplus matl. is being wasted along the inslopes to flatten and improve safety.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GT. FALLS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: ~~4-28-83~~ 5-3-83

PROJECT NO.: FR 1-3(5)198

PROJ. NAME: GLACIER CO. LINE - E

LENGTH: 6.7 MILES

COUNTY: GLACIER & FLATHEAD

CONTRACT TIME: 75 + 17 WD

ORDER TO PROCEED DATE: 10-21-81

% COMPLETE: 95

% TIME USED: 95

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 908,253.20

CONTRACTOR: KOWITZ CONT. CO.

FROM (town): LEWISTOWN

AWARD DATE: 9-30-81

DATE WORK STARTED: 6-30-82

PROBABLE COMPLETION DATE: 7-15-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

ACTING PROJECT MANAGER: BRANDT

TELEPHONE: 434-2022

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: DEPT OF HIGHWAYS
SHELBY 59474

GENERAL: WORK SUSPENDED FOR WINTER

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: HES 3-1(4)
PROJ. NAME: Overhead Flasher-Vaugnn
LENGTH: N/A
COUNTY: Cascade
CONTRACT TIME: 20 W.D.
ORDER TO PROCEED DATE: 7/1/82
% COMPLETE: 100
% TIME USED: 0
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 4/7/83

CONTRACT AMOUNT: $7,936.00
CONTRACTOR: Livesay Traffic Mtce., Inc.
FROM (town): Great Falls, MT.
AWARD DATE: June 30, 1982
DATE WORK STARTED: 2/14/83
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 6

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4/8/83
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: F. A. Robinson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-2573
ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Modification of the Overhead Assembly was completed on April 7, 1983, thus making this project 100% complete. One person in office this period compiling data for Final Estimate, which is anticipated to be submitted 5/16/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: F 3-2(8)18 (Br. Only)
PROJ. NAME: Fairfield E & W
LENGTH: 5.0
COUNTY: Teton
CONTRACT TIME: See Road
ORDER TO PROCEED DATE: See Road
% COMPLETE: 58% (Bridges)
% TIME USED: See Road
NO. MEN EMPLOYED: 4 (Bridge)
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $309,561.60 (Bridges)
CONTRACTOR: Skelton Const. Co.
FROM (town): Gt. Falls
AWARD DATE:
DATE WORK STARTED: 3-21-83
PROBABLE COMPLETION DATE: July 15, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Both bridges on this project are constructed thru the concrete beams and sub-contractor ready to start forming backwalls and deck on both structures being 58% complete at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/2/83

PROJECT NO.: F 3-2 (8) 18
PROJ. NAME: Fairfield E. & W. (East)
LENGTH: 5.0 miles
COUNTY: Cascade/Teton
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 25
% TIME USED: 7
NO. MEN EMPLOYED: 12
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,492,189.65
CONTRACTOR: Hilde Const. Co.
FROM (town): Great Falls, MT
AWARD DATE: November 30, 1982
DATE WORK STARTED: February 1, 1983
PROBABLE COMPLETION DATE: September 1, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 467-3448
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor installed 60" R.C.P. syphon at sta. 1127 + 01 and a 24" x 176' C.S.P. at sta. 1075 + 03.

Sub-contractor Swan and Sons building fence throughout the project. Left project 4/12/83.

Sub-contractor Sletten Const. Co. building forms for headwalls on irrigation structures at sta's. 982 + 50, 982 + 02, 1029 + 90 and 1127 + 01. Also poured concrete for headwalls at stations 982 + 02 Lt. & Rt., 982 + 50 Lt. & Rt. and 1006 + 75 Lt. Installed bridge beams at bridges sta. 972 + 41.8 and sta. 1065 + 30.

Contractor Hilde Const. Co. moved off the project 4/15/83 and intends to return to the project the month of July.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983 ~~4-22-83~~

PROJECT NO.: BHF 10-1(4) 2

PROJ. NAME: Overlay 15th St. Bridge

LENGTH: 0.00

COUNTY: Cascade

CONTRACT TIME: 100 Days

ORDER TO PROCEED DATE: 10-18-82

% COMPLETE: 0

% TIME USED: 5

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 787,298.00

CONTRACTOR: Sletten Constr. Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 9-23-82

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: 9-15-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361

ADDRESS: Box 1359
Gt. Falls, Mt.

GENERAL: The contractor submitted a revised Traffic Control plan and work should start this coming week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130
Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: F 24-3(5)100
CONTRACT AMOUNT: $ 3,215,825.45
PROJ. NAME: Rogers Pass-East Middle Sect.
CONTRACTOR: Meyer Construction Co.
LENGTH: 8.5 miles
FROM (town): Billings, Montana
COUNTY: Lewis & Clark
AWARD DATE: Sept. 24, 1982
CONTRACT TIME: 120 working days
DATE WORK STARTED: Nov. 18, 1982
ORDER TO PROCEED DATE: Oct. 18, 1982
PROBABLE COMPLETION DATE: Oct. 1983
% COMPLETE: 3
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 4
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 13
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: S. W. Newton
TELEPHONE: 562-3883
NO. OF ENG. PERSONNEL EMPLOYED: 7
ADDRESS: Dept. of Highways
Augusta, Montana

GENERAL: Construction layout and staking are 100% complete. Approaches are 10% staked. Culverts are 100% staked.

Grading and culvert installation are in progress. Items and percent complete are as follows: Grading:- 3%; Top Soil-Removal - 14%; Culverts - 4%; Temporary Fence - 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: F 60-2(5) 92 U-1

PROJ. NAME: Warden Bridge

LENGTH: 0.198 Mi.

COUNTY: Cascade

CONTRACT TIME: 310+13

ORDER TO PROCEED DATE: 4-16-81

% COMPLETE: 100%

% TIME USED: 85%

NO. MEN EMPLOYED: 2

ACTUAL COMPLETION DATE: 3-17-83

CONTRACT AMOUNT: $ 4,792,966.20

CONTRACTOR: Sletten Const. Co.

FROM (town): Great Falls

AWARD DATE: January 23, 1981

DATE WORK STARTED: February 12, 1981

PROBABLE COMPLETION DATE: 3-17-83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 3-21-83

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The project was completed on March 17, 1983, using 85% of the contract time provided. Final Estimate was submitted to the District office on March 18, 1983 and will be forwarded to Helena on May 27, 1983.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: HES 60-2(6)91 HES 60-2(11)91 U-1

PROJ. NAME: Lighting & Signals on 10th Ave. South 29 Blocks - Street Lights

LENGTH: Various Intersections-Signals

COUNTY: Cascade

CONTRACT TIME: 6-15-83 Completion Date

ORDER TO PROCEED DATE: Dec. 20, 1982

% COMPLETE: 70

% TIME USED: 60

NO. MEN EMPLOYED: 17

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 545,383.00

CONTRACTOR: Western Sign Corporation

FROM (town): Grear Falls, Mt.

AWARD DATE: November 30, 1982

DATE WORK STARTED: February 28, 1983

PROBABLE COMPLETION DATE: 6-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 453-2573

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: Contractor installing Conduit between 20th St. and 28th St. and between 34th St. and 38th St. - 99% complete: placing concrete foundations for Signal poles No. 12 thru 29 (100% complete) and for Light poles No. 12 thru 44 (100% complete); installing Signal Poles between 5th St. and 13th St. (50% complete); pulling wire between 4th St. and 15th St. (50% complete); repairing trench at various locations (25% complete); installing Detector Loops between 5th St. and 15th St. (30% complete); and installing Concrete Pull Boxes at various locations (60% complete).

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: HES 60-2(11)91 U-2 F-BHF-RTF 60-2(5)92 U-2

CONTRACT AMOUNT: (APPROACHES - $893,096.00) $2,764,053.48

PROJ. NAME: Warden Bridge Approaches

CONTRACTOR: Sletten Const. Co.

LENGTH: 0.4 mile

FROM (town): Great Falls, MT.

COUNTY: Cascade

AWARD DATE: February 28, 1983

CONTRACT TIME: 220 W.D.

DATE WORK STARTED: 3/30/83

ORDER TO PROCEED DATE: 4/18/83

PROBABLE COMPLETION DATE: 10/15/83

% COMPLETE: 4%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 5%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 15-20

NO. HOURS PER SHIFT: 8-10

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 2-8

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: Work began on Warden Bridge Approaches 3-30-83 with Sub-Contr. Riverside Contracting, Inc. setting Traffic Control-Devices & Clearing & Grubbing work on the west end of the project. Embankment in Place is approx. 60% complete between Sta. 23+00 & 35+00. Sletten Construction Co. is setting forms in preparation for construction of the concrete retaining wall in this same area. Sub-Contr. Livesay Traffic Mtce. began work 4-18-83 on the underground portion of the signals at 2nd St. & 10th Ave. So. Electrical work at this intersection will be completed immediately on arrival of the poles which is anticipated to be 5/2/83. Underground work for luminaire installations is proceeding in other areas of the project where possible. Sub-Contr. Riverside Contr., Inc. began erection of the Metal Bin Wall left of Sta. 55+90. On completion of the Bin Wall, work will begin on the 2nd St. Appr. to 10th Ave. So. Work will proceed, at least up through the gravel surfacing without delay to expedite completion & provide the least interference to traffic. Once work begins it is anticipated that 2 weeks will be required to complete the work on 2nd St., including the R.R. Crossing.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983 ~~4-23-83~~

PROJECT NO.:	STRUCTURE F60-2(5) 92 U2	CONTRACT AMOUNT:	1,870,957.00 $ 2,764,053.48
PROJ. NAME:	Warden Bridge Approaches	CONTRACTOR:	Sletten Constr. Co.
LENGTH:	0.203 Mi.	FROM (town):	Great Falls
COUNTY:	Cascade	AWARD DATE:	2-28-83
CONTRACT TIME:	220 Working Days	DATE WORK STARTED:	3-22-83
ORDER TO PROCEED DATE:	4-18-83	PROBABLE COMPLETION DATE:	10-15-83
% COMPLETE:	8	NO. DAYS WORKED PER WEEK:	5
% TIME USED:	2	NO. SHIFTS PER DAY:	1
NO. MEN EMPLOYED:	19	NO. HOURS PER SHIFT:	8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich Structure TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Box 1359
Gt. Falls, Mt. 59403

GENERAL: Progress this past week has been good. Ther work consisted of excavating footings, driving piling, tying resteel, forming, placing conc., backfilling.

A summary of the project: Footings at #9 & 17 are placed; #10 has half the piling driven; #11, 12 & 20 have the cplumns placed; # 13 has the piling driven; # 14 has the ~~piling driven~~ footing excavated and piling to be driven; #15 & 16 are excacated and footngs approved.

There have been 19 men employed 5-8hr shifts. the ptoject is about 8% complete with 2% of the contract time elpased. The three man engineering crew is eggaged in inspection and assigned to two other projects.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: ER 60-2(13)081

CONTRACT AMOUNT: $113,000.00

PROJ. NAME: Belt Cr. Crossing US 87&89

CONTRACTOR: Goodman Construction Co.

LENGTH: 0.0 Miles

FROM (town): Billings, Mt.

COUNTY: Cascade

AWARD DATE: Sept. 24, 1982

CONTRACT TIME: 45 Working Days

DATE WORK STARTED: Nov. 2, 1982

ORDER TO PROCEED DATE: Sept. 27, 1982

PROBABLE COMPLETION DATE: May 31, 1983

% COMPLETE: 58

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 47

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 9

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Finished Channel Clearing and Embankment In Place. Placing Const. Fabric and Riprap Class 2 - Random on the west side of Belt Creek are in progress. Items & percent complete are as follows: Traffic Control-Devices = 5%, Exc. Unclass. Channel = 100%, Embankment In Place = 100%, Riprap Class 2 - Random = 57%, Const. Fabric = 49%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 - Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: SR 223-1(2)1
PROJ. NAME: Fort Benton - Chester
LENGTH: 11.0 Miles
COUNTY: Chouteau
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: April 18, 1983
% COMPLETE: 1%
% TIME USED: 14%
NO. MEN EMPLOYED: 14
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 852,336.81
CONTRACTOR: Baltrusch Const. Co. Inc.
FROM (town): Havre, Mt.
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED: April 8, 1983
PROBABLE COMPLETION DATE: 7/15/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 453-2573
ADDRESS: Dept. of Highways
Great Falls, Mt.

GENERAL: Work began April 8, 1983. Construction signing has been installed. Crushing and stockpiling of 3/4" Top Surfacing was started on April 13, and completed on April 19, 1983. Production and stockpiling of Type "B" Plant Mix Aggregate was started on April 20, 1983. Paving is schedualed approximatly for the week of May 23, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED
APR 28 1983
DEPARTMENT OF HIGHWAYS
GREAT FALLS, MONTANA

DISTRICT: Gt Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: RS 233-1 (4) 9
PROJ. NAME: St. Joe Road
LENGTH: 5.8 Miles
COUNTY: Hill
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 10/18/82
% COMPLETE: 55
% TIME USED: 37
NO. MEN EMPLOYED: 30
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 726,129.28
CONTRACTOR: McIntyre Const.
FROM (town): Gt. Falls
AWARD DATE: Sept. 24, 1982
DATE WORK STARTED: Oct. 25, 1982
PROBABLE COMPLETION DATE: July 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Treftz
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 265-6821
ADDRESS: Box 592
Havre, Mt. 59501

GENERAL: The Contractors progress has been fair this reporting period, with Existing Roadbed Preparation 100% complete, 1½" CBC 100% complete, and Plant Mix 25% complete.

Engr personel were engaged in const. inspection & testing

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: TQS 236-1(3) 49 U-1 & 2
CONTRACT AMOUNT: $ 3,311,034.38
PROJ. NAME: Winifred - Big Sandy
CONTRACTOR: Morgen & Oswood
LENGTH: 1.4 Miles
FROM (town): Great Falls
COUNTY: Fergus & Chouteau
AWARD DATE: July 29, 1980
CONTRACT TIME: 250+ 11 W.D.
DATE WORK STARTED: Sept. 11, 1980
ORDER TO PROCEED DATE: Aug. 18, 1980
PROBABLE COMPLETION DATE: Jan. 1983
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 98%
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE: Jan. 10, 1983
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: Jan. 10, 1983
EFFECTIVE OPENING DATE: Nov. 11, 1982
PROJECT MANAGER: Glen Brown
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P.O. Box 592

GENERAL: The project was completed on January 10, 1983, using 98% of the contract time provided. Final Estimate was submitted to the District office on February 17, 1983 and will be forwarded to Helena on May 13, 1983.

M.R. Brackney

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

RECEIVED
APR 28 1983
DEPARTMENT OF HIGHWAYS
GREAT FALLS, MONTANA

DISTRICT: Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: RS 240-1(2) 11
PROJ. NAME: Chinook - Cleveland
LENGTH: 14.2 Miles
COUNTY: Blaine
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 9/18/83
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 852,593.20
CONTRACTOR: Baltrusch Const. Co.
FROM (town): Havre, Mt.
AWARD DATE: Feb. 28, 1983
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept. 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Treftz
TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Box 592
Havre, Mt. 59501

GENERAL: The probable starting date has been extended to May 16.
Engineering personel blue topped existing roadbed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: RS-BRS 330-1(5)1

CONTRACT AMOUNT: $

PROJ. NAME: Ulm Bridge Approaches

SUB-CONTRACTOR: Swan & Sons Const.

LENGTH:

FROM (town):

COUNTY:

AWARD DATE:

CONTRACT TIME:

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE: 21

NO. DAYS WORKED PER WEEK:

% TIME USED: (See Bridge Report)

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. Robinson

TELEPHONE: 453-2573

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: 104 18th Ave. N.E.
Great Falls, MT.

GENERAL: No work by Sub-Contractor pending completion of structure.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: [redacted] May 2, 1983

PROJECT NO.: BS-BRS 330-1(5)1
PROJ. NAME: Ulm Bridge & App's
LENGTH: 0.5
COUNTY: Cascade
CONTRACT TIME: 233 W/D
ORDER TO PROCEED DATE: 12-1-81
% COMPLETE: 76
% TIME USED: 50
NO. MEN EMPLOYED: —

CONTRACT AMOUNT: $ 1,861,841.20
CONTRACTOR: Slatten Const. Co.
FROM (town): Gt. Falls
AWARD DATE: 11-30-81
DATE WORK STARTED: 2-22-82
PROBABLE COMPLETION DATE: 8-15-83
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Brown – Robinson
TELEPHONE: 453-0422 – 453-2573
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: P.O. Box 1359
Gt. Falls Mt. 59403

GENERAL: No work for this reporting period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: BS-BRS 515-1(3)0
PROJ. NAME: Simms-North (Br. Only)
LENGTH: 1.1
COUNTY: Cascade ~ Teton
CONTRACT TIME: See Road
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 68
% TIME USED: See Road
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $486,280.20 (Bridge)
CONTRACTOR: McIntyre Const. Co.
FROM (town): Gt. Falls
AWARD DATE: See Road
DATE WORK STARTED: 11-5-82
PROBABLE COMPLETION DATE: 8-1-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Glen Brown
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 453-0422
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Sub-Structure completed including back walls and diaphragms. Deck formed and deck steel in place. Ready for deck placement except for minor items. Weather station was changed from old structure to the new end on 3-15-83 by Weather Service.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/2/83

PROJECT NO.: RS-BRS 565-1 (3) 0
CONTRACT AMOUNT: $ 920,779.66
PROJ. NAME: Simms-North
CONTRACTOR: McIntyre Const. Co.
LENGTH: 1.1 miles
FROM (town): Great Falls, MT
COUNTY: Cascade and Teton
AWARD DATE: September 24, 1982
CONTRACT TIME: 150 W.D.
DATE WORK STARTED: October 12, 1982
ORDER TO PROCEED DATE: October 18, 1982
PROBABLE COMPLETION DATE: August 1, 1983
% COMPLETE: 66
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 18
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
TELEPHONE: 467-3448
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: Dept. of Highways
Fairfield, MT

GENERAL: Contractor building and finish grading sta. 12 + 00 to sta. 56 + 09 and topsoiling from sta. 28 + 00 to 56 + 00 and 10 + 00 to 23 + 38.

Contractor installing culverts at stations 12 + 15, 17 + 40, 18 + 00 and 31 + 40. Also poured concrete for headwall at sta. 31 ½ 40.

Contractor was involved in sub-excavation at sta. 10 + 00 to sta. 20 + 00 and sta. 53 + 90 to sta. 55 + 73.

Contractor began gravel operations for Base Course 1½" Gr. 5A 4/27/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: SMP 0899-82

PROJ. NAME: Maintenance Stockpiles

LENGTH: 4 Pits

COUNTY: Chouteau,Lewis&Clark & Cascade

CONTRACT TIME: 70 Working Days

ORDER TO PROCEED DATE: Nov. 19, 1982

% COMPLETE: 100

% TIME USED: 71

NO. MEN EMPLOYED: None

CONTRACT AMOUNT: $ 248,465.00

CONTRACTOR: Clark Brothers Contractors

FROM (town): Victor, Mt.

AWARD DATE: October 29, 1982

DATE WORK STARTED: January 13, 1983

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK: None

NO. SHIFTS PER DAY: None

NO. HOURS PER SHIFT: None

ACTUAL COMPLETION DATE: 3-14-83

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: March 16, 1983

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith

NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 453-2573

ADDRESS: P.O. Box 1359
Gt. Falls, Mt. 59403

GENERAL: The project is complete and I am awaiting time to get the Final out.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983 ~~xxxxxxxx~~

PROJECT NO.: AR 3120 - 1704 - 1200

PROJ. NAME: Str. Repair Smelter Ave

LENGTH: 0.00

COUNTY: Cascade

CONTRACT TIME: 30 Days

ORDER TO PROCEED DATE: 4-21-83

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 22,887.50

CONTRACTOR: Frank Feldman

FROM (town): Great Falls, Mt.

AWARD DATE: 3-31-83

DATE WORK STARTED: —

PROBABLE COMPLETION DATE: 6-10-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY: 0

NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 452-2361

ADDRESS: P.O. Box 1359
Great Falls Mt.

GENERAL: Work has not started due to signing conflict. Plan to begin May 1,1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130 Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983 ~~xx-xx-xx~~

PROJECT NO.: MBP 1-7(3)410 & MBB 3-2(11)40

CONTRACT AMOUNT: $ 29,995.00

PROJ. NAME: Bridge Painting

CONTRACTOR: Hagestad Painting & Drywall

LENGTH: 0.00

FROM (town): Kalispell Mont.

COUNTY: Blaine - Teton

AWARD DATE: 3-31-83

CONTRACT TIME: October 1,1983

DATE WORK STARTED: ------

ORDER TO PROCEED DATE: 4-21-83

PROBABLE COMPLETION DATE: 10-1-83

% COMPLETE: 0

NO. DAYS WORKED PER WEEK: 0

% TIME USED: 2

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: T.G. Tomich

TELEPHONE: 452-2361

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Box 1359
Gt. Falls, Mt

GENERAL: Work has not started and no word has been recieved as to proable starting date.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: IR 15-4(61)229 DATE SURVEY AUTHORIZED: Mar. 14, 1983

PROJ. NAME: Augusta Interchange-North DATE WORK STARTED: _____

LENGTH: 18.7 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: IR 15-7(21)312 DATE SURVEY AUTHORIZED: Jan. 31, 1983

PROJ. NAME: Brady North & South (Northbound Lanes) DATE WORK STARTED: Mar. 18, 1983

LENGTH: 9.57 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: S. W. Newton TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 63%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130 - Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: F 3-2(10)28

DATE SURVEY AUTHORIZED: Jan. 26, 1983

PROJ. NAME: Freezeout Lake E. & W.

DATE WORK STARTED: March 2, 1983

LENGTH: 12.5 Miles

ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: April 27, 1983

PROJECT MANAGER: G. Enderson

TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 100%

Activities included taking cross sections on mainline and approaches, and taking necessary topography.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: F1-3(3)210

DATE SURVEY AUTHORIZED: 4-5-83

PROJ. NAME: Two Medicine Bridge E & W

DATE WORK STARTED: 4-26-83

LENGTH: 1.0 ±

ESTIMATED COMPLETION DATE: 5/30/83

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: ACTING BRANDT

TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4

% COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: FR 24-3(3)76 U-4

DATE SURVEY AUTHORIZED: Mar. 2, 1983

PROJ. NAME: Rogers Pass-East West Section

DATE WORK STARTED:

LENGTH: 3.48 miles

ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: S. W. Newton

TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 0

% COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130
Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: HES 9-2(4)45

DATE SURVEY AUTHORIZED: Jan. 21, 1983

PROJ. NAME: North of Augusta

DATE WORK STARTED: April 22, 1983

LENGTH: 0.23 miles

ESTIMATED COMPLETION DATE: June 1, 1983

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: S. W. Newton

TELEPHONE: 562-3888

NO. PERSONNEL ASSIGNED: 3

% COMPLETE: 12%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 3130 - Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: F 60-2(9)71 DATE SURVEY AUTHORIZED: 2-6-80

PROJ. NAME: Belt - East & West DATE WORK STARTED: 3-6-81

LENGTH: 10.6 Miles ESTIMATED COMPLETION DATE: 6-1-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. Enderson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 50

Extending cross sections and taking additional cress sections on high fills.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GT FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~4-20-83~~ 5-2-83

PROJECT NO.: F 58-1(3) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: HUDSON BAY DIVIDE-S DATE WORK STARTED: 10-24-80

LENGTH: 4.2 I ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

ACTING PROJECT MANAGER: BRANDT TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 13

ON SUSPEND WORK STATUS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9/17/81

PROJ. NAME: Great Falls-South Arterial DATE WORK STARTED: 12/10/81

LENGTH: 8.85 Miles ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~4-20-83~~ 5-2-83

PROJECT NO.: RS 464-1(1)15 DATE SURVEY AUTHORIZED: 1/10/83

PROJ. NAME: BELLWINE - BABB DATE WORK STARTED: 3/23/83

LENGTH: 5.9 MILES ESTIMATED COMPLETION DATE: 5/30/83

DATE SUBMITTED TO DISTRICT:

PROJECT MANAGER: ACTING BEAVOT TELEPHONE: 434-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GT. FALLS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: ~~4-4-83~~ 5-2-83

PROJECT NO.: BR 9031 (9) DATE SURVEY AUTHORIZED: 1-7-83

PROJ. NAME: DRY FORK MARIAS DATE WORK STARTED: 2/28/83

LENGTH: 0.4 ESTIMATED COMPLETION DATE: 3/31/83

DATE SUBMITTED TO DISTRICT: 4-7-83

PROJECT MANAGER: ACTING BRANDT TELEPHONE: 454-2022

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: M 5225 (1) DATE SURVEY AUTHORIZED: 2/1/78

PROJ. NAME: Ramps I 315 DATE WORK STARTED: 10/8/80

LENGTH: 0.49 Mile ESTIMATED COMPLETION DATE: 6/30/83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. Robinson TELEPHONE: 453-2573

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 7

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 26, 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F1-10(10)648 BAINVILLE-WEST	P.M.S. OVERLAY	P.I.H.	76	60	6/15/83
F22-3(1)81 CULBERTSON-NORTH	P.M.S. OVERLAY	P.I.H.	76	60	6/15/83
RE 25-1(2)46 MISSOURI R. NEAR WOLF POINT	GR, GR GRVEL, P.M.S. & DRAIN.	PUBLIC HEARING	0	1	12/31/83
F26-1(1)3 SIDNEY-N. DAK. LINE	GR, GRAVEL, P.M.S. & DRAIN	PUBLIC HEARING	96	9	12/31/83
RS 24 S-1(1)0 JORDAN-NORTHWEST	P.M.S. OVERLAY GR, GRAVEL, SURF.	P.I.H.	40	50	9/30/83
RS 344-1(2)15 FRO10 - WEST	GR, GRAVEL, P.M.S. & DRAIN.	P.I.H.	223	50	6/15/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 04-30-83

PROJECT NO.: ER 1-10(8)626
PROJ. NAME: Brockton East
LENGTH: 12.9 miles
COUNTY: Roosevelt
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 10-18-82
% COMPLETE: 0
% TIME USED: 11
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,650,279.00
CONTRACTOR: Meyer
FROM (town): Billings
AWARD DATE: 09-24-82
DATE WORK STARTED: 12-13-82
PROBABLE COMPLETION DATE: 08-01-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 1 Periodically

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Contractor plans to start moving in about April 28. All surfacing material has been crushed & stockpiled. Construction layout is 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: MBP-2-1(6) 62
PROJ. NAME: MAINT Bridge Painting on Tongue River BR.
LENGTH: ~
COUNTY: CUSTER
CONTRACT TIME: Comp Date. 10-1-83
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: ~
% TIME USED: —
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 15 200.00
CONTRACTOR: BYRON'S CONSTR.
FROM (town): GLENDIVE, MT
AWARD DATE: 3-31-83
DATE WORK STARTED: —
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~

EFFECTIVE OPENING DATE: ~

PROJECT MANAGER: Walt Dane
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 232-1093
ADDRESS: Dept. of Hwys
Miles City, MT. 59301

GENERAL: No word from the Contractor as to when he will go to work

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 26, 1983

PROJECT NO.: FR 17-1 (1) 3
CONTRACT AMOUNT: $ 1,393,231.45
PROJ. NAME: NASHUA - SOUTHWEST
CONTRACTOR: HILDE CONSTRUCTION CO. INC.
LENGTH: 8.9 MILES
FROM (town): GREAT FALLS MT.
COUNTY: VALLEY
AWARD DATE: 06-30-82
CONTRACT TIME: 80 W.D.
DATE WORK STARTED: 08-17-82
ORDER TO PROCEED DATE: 07-20-82
PROBABLE COMPLETION DATE: 06-15-83
% COMPLETE: 46
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 68
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: DUROCHER
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: NASHUA, MT. 59248

GENERAL: CONTRACTOR BEGAN MOVING MEN AND EQUIPMENT BACK ON PROJECT 04-18-83. FIVE MEN WORKED SIX NINE HOUR SHIFTS AND COMPLETED HAULING AND PLACING THE 1" CRUSHED BASE, COMPLETED SHAPING THE TOPSOIL AND BEGAN APPLYING THE SEED AND FERTILIZER.

ITEMS AND PERCENT COMPLETE ARE: UNCLASSIFIED EXC. 99%; UNCLASSIFIED BORROW 100%. DRAINAGE ITEMS 100%; CRACK SEALING 100%; GRAVEL 99%; PLANT MIX 0% AND SEAL AND COVER 0%. CONTRACTOR PLANS TO HAVE THE HOT PLANT SETUP AND READY TO START ON 5-2-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: F-22-2 (3) 40
PROJ. NAME: Plentywood-South
LENGTH: 4.7 miles
COUNTY: Sheridan
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1984
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: James Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 6-16

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson, Mont. 59218

GENERAL: 6-16 man engineering crew worked 20 days on Construction layout this Past period. Center line, R/W, referencing and Bench Marks are 100% Complete. Slope Staking, Culverts and Storm Sewer layout are 95% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26, 1983

PROJECT NO.: F26-1(2)0 Units 1 & 2 Sidney East

PROJ. NAME: RTF 62-2(3)20 Sidney North

LENGTH: 17.8 Miles

COUNTY: Richland

CONTRACT TIME: 120 W.D.

ORDER TO PROCEED DATE: 4-22-82

% COMPLETE: 99

% TIME USED: 73

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,368,900.25

CONTRACTOR: Border States Paving Inc.

FROM (town): Fargo N.D.

AWARD DATE: 4-1-82

DATE WORK STARTED: May 18, 1982

PROBABLE COMPLETION DATE: 6-1-82

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Bernard Kelly

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept. of Highways
Glendive Mont. 59330

GENERAL: Project RTF 62-2(3)20 Sidney North is complete.

Project F26-1(2)0 Unit 1, Project is completed (except for Some clean up work)

Project F26-1(2)0 Unit 2, The seeding and fertilization and some clean up work on ditches remains to be completed. Notes are in District office for final check.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: FR-27-2(2)35

CONTRACT AMOUNT: $1,063,479.10

PROJ. NAME: BAKER-NORTH

CONTRACTOR: Meyer Constr. Co.

LENGTH: 8.9 miles

FROM (town): Billings Mt.

COUNTY: Fallon

AWARD DATE: 11-30-81

CONTRACT TIME: 70 w.D.

DATE WORK STARTED: 6-2-82

ORDER TO PROCEED DATE: 4-16-82

PROBABLE COMPLETION DATE: 7-1-83

% COMPLETE: 78%

NO. DAYS WORKED PER WEEK: —

% TIME USED: 94%

NO. SHIFTS PER DAY: —

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: —

ACTUAL COMPLETION DATE: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: J. Kuntz DOE

TELEPHONE: 365-5296

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Dept of Hwys
Glendive, Mont. 59330

GENERAL: Checking of Construction notes by the District office is 60% Complete. Prime Contractor Meyer Construction Co. has Completed all major items except Seal and Cover which will not be Completed until the Summer of 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: F27-3(2)80
PROJ. NAME: WIBAUX I CONN.
LENGTH: 1.5 MI.
COUNTY: WIBAUX
CONTRACT TIME: 110 W.D.
ORDER TO PROCEED DATE: 4-16-82
% COMPLETE: 97
% TIME USED: 75
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,339,646.80
CONTRACTOR: MEYER CONSTR. CO.
FROM (town): BILLINGS, MT.
AWARD DATE: 11-30-81
DATE WORK STARTED: 5-11-82
PROBABLE COMPLETION DATE: 6-1-83
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-~~43~~ 2877
ADDRESS: Glendive MT.

GENERAL: Contractor not working pending further directives pertaining to extra work required for drainage at 4 locations of the project.
1-Engineer assigned part time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: BR-SOS 38(4) CONTRACT AMOUNT: $69,009.45
PROJ. NAME: OTTER CREEK-BEAR CREEK CONTRACTOR: SWANG & SONS CONST. CO.
LENGTH: 0.0 MI GR & Struct. Drainage FROM (town): ANACONDA, MT.
COUNTY: Powder River AWARD DATE: August 24, 1982
CONTRACT TIME: 50 W.D. DATE WORK STARTED: 10-5-82
ORDER TO PROCEED DATE: 9-14-82 PROBABLE COMPLETION DATE:
% COMPLETE: 100% NO. DAYS WORKED PER WEEK: 5
% TIME USED: 76% NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 4-22-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: APRIL 22, 1983
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.J. Strohmayer TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of backfilling the culverts and grading at Bear Creek. Placing Rip Rap, Pouring concrete cut off walls & Edge protectors at Otter Creek & Bear Creek. To date all items have been completed. The final is 50% and should be submitted to the District Office about May 27, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/26/83

PROJECT NO.: F-CT 39-1(19)27

PROJ. NAME: Colstrip-Forsyth center section

LENGTH: 10.9 Mi.

COUNTY: Rosebud

CONTRACT TIME: 180

ORDER TO PROCEED DATE: 7/21/81

% COMPLETE: 96

% TIME USED: 93

NO. MEN EMPLOYED: 35 Ave.

CONTRACT AMOUNT: $ 6,789,352.18

CONTRACTOR: Hilde Const. Co, Inc.

FROM (town): Great Falls, Mt.

AWARD DATE: 6/18/81

DATE WORK STARTED: 7/24/81

PROBABLE COMPLETION DATE: 6/83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Don Stewart

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: Dept. of Highways
Miles City, Mt 59301

GENERAL: Paving was resumed on this project April, 8 and was completed on April, 15. Other work consisted of graveling approaches, pouring embankment protectors, seeding and cleanup work. Work and percentages completed are as follows: Grading - 100%, Drainage - 100%, Gravel - 100%, Plant Mix - 97%, Misc. - 85%

No work on the structure portion of the project was performed during the past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 26, 1983

PROJECT NO.: FCT-RLS 39-1(7) 38 Structures Only

CONTRACT AMOUNT: $ 1,737,289.65 Structures only

PROJ. NAME: Corlston - Forsyth (SH 19) Emmells Creek Sec.

CONTRACTOR: Stetten Const. Co.

LENGTH: 6.4 Miles

FROM (town): Great Falls, MT.

COUNTY: Rosebud

AWARD DATE: 11-30-81

CONTRACT TIME: 210 W.D.

DATE WORK STARTED: 2-15-82

ORDER TO PROCEED DATE: 4-16-82

PROBABLE COMPLETION DATE: July 1, 1983

% COMPLETE: 86 %

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 65 %

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: AVE. 5

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Cane

TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: 2

ADDRESS: 38 Cut Street
Miles City, MT.

GENERAL:

Sub-Contractor Stetten Const. Co. Worked Nine 8-hour shifts during the past period. Set Footwall forms & placed 20" Conc. on Foots 1 & 5 Bridge Over B.N. Inc. Sta 993+19.9. Placed "30" Conc. for Barrier Rail on the Bridge Over E.F. Emmells Creek Sta. 973+29.0. Stetten Const. Co. suspended work on April 15, 1983. They plan to resume work about May 1, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

(136-210)

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/26/83

PROJECT NO.: F-CT RRS 39-1(7)38
PROJ. NAME: Colstrip-Forsyth Armells Creek Section
LENGTH: 6.4 Mi.
COUNTY: Rosebud
CONTRACT TIME: 200
ORDER TO PROCEED DATE: 4/16/82
% COMPLETE: 83
% TIME USED: 65
NO. MEN EMPLOYED: 35 Ave.
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 6,479,096.93
CONTRACTOR: Hilde Const. Co, Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: 11/30/81
DATE WORK STARTED: 12/8/81
PROBABLE COMPLETION DATE: 7/83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 9

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, Mt. 59301

GENERAL: Work during the past period consisted of grading, surfacing, fencing, pouring embankment protectors, seeding and minor cleanup work. Work and percentages completed are as follows: Grading - 100%, Drainage - 95%, Surfacing - 97%, Fencing - 60%, Misc. - 85%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 26, 1983

PROJECT NO.: RS-242-1(5) 38
PROJ. NAME: LORING - NORTH
LENGTH: 5.0 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 04-16-82
% COMPLETE: 90
% TIME USED: 66
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 433,333.77
CONTRACTOR: HILDE CONST. CO. INC.
FROM (town): GREAT FALLS
AWARD DATE: 11-30-81
DATE WORK STARTED: 04-29-82
PROBABLE COMPLETION DATE: 06-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 746-3431
ADDRESS: NASHUA, MT. 59248

GENERAL: All items are 100% complete with the exception of Seal and Cover Material, which will not be completed until after the Seal and Cover Date of May 15, 1983

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: RS 252-1(3)0
PROJ. NAME: CIRCLE-WELDON
LENGTH: 10.9 Mi.
COUNTY: McCone
CONTRACT TIME: 75 W.D.
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 0
% TIME USED: 6
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,478,144.46
CONTRACTOR: McINTYRE CONSTR. CO.
FROM (town): GREAT FALLS
AWARD DATE: MARCH 31, 1983
DATE WORK STARTED: APRIL 19, 1983
PROBABLE COMPLETION DATE: OCT. 28, 1983
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Howard Kell
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: GLENDIVE

GENERAL: Placing of Construction END Project signs and Detour signs was worked on and 1-8 hour shift MOTOR patrol Work items

Engineer layout is 75 percent complete with 4 To 6 engineers assigned.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/26/83

PROJECT NO.: SR 254-1(2)13
CONTRACT AMOUNT: $ 547,274.30
PROJ. NAME: Glendive - Richey Road
CONTRACTOR: Border States Paving Inc.
LENGTH: 6.9
FROM (town): Fargo, N.D.
COUNTY: Dawson
AWARD DATE: 3/31/83
CONTRACT TIME: 60 Working Days
DATE WORK STARTED:
ORDER TO PROCEED DATE: 4/21/83
PROBABLE COMPLETION DATE:
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 6.7
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Dept. of Highways
Glendive Mont. 59330

GENERAL: Contractor has not notified me as when they will be starting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 26, 1983

PROJECT NO.: BRS 323-1(5)56
CONTRACT AMOUNT: $362,955.89
PROJ. NAME: Little Missouri R. Bridge
CONTRACTOR: Cop Constr. Co.,
LENGTH: 0.7
FROM (town): Billings, MT.
COUNTY: Carter
AWARD DATE: 5-20-82
CONTRACT TIME: 120 W.D.
DATE WORK STARTED: 7-15-82
ORDER TO PROCEED DATE: 6-14-82
PROBABLE COMPLETION DATE: May-83
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 87
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2
NO. HOURS PER SHIFT: 10 TO 12
ACTUAL COMPLETION DATE: 4-26-83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale
TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: ___
ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Sub-Contractor, Charbonneau Construction Co., Completed the placement of topsoil, dressed up slopes and approaches. Condition seedbed surface. Seeding and Fertilizing items of work were Completed.
one-man from Cop Construction co, Completed the Concrete finishing work on the bridge barriers.
Final estimate quantities were submitted to the District office. This is the Final Construction report for this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLDV.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: RS-332-2(3)12
PROJ. NAME: GARLAND-NORTH
LENGTH: 10.0 Miles
COUNTY: CUSTER
CONTRACT TIME: —
ORDER TO PROCEED DATE: —
% COMPLETE: —
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ —
CONTRACTOR: —
FROM (town): —
AWARD DATE: —
DATE WORK STARTED: —
PROBABLE COMPLETION DATE: —
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. STROHMAYER TELEPHONE: 232-1093

NO. OF ENG. PERSONNEL EMPLOYED: ___ ADDRESS: Dept. of Hwys
Miles City, Mt. 59301

GENERAL: 3 to 6 men Completed referencing Points Slope Staking and have 80% of the Culverts staked.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 26, 1983

PROJECT NO.: RS-438-1(3) 21
PROJ. NAME: Nashua - North
LENGTH: 3.9 Miles
COUNTY: Valley
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Durocher
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 2 TO 5
ADDRESS: NASHUA, MT 59248

GENERAL: A 2 to 5 man crew worked 4 shifts this past period re-staking project Station 1313+ to 1354+ END of Connection and checking notes. Notes were re-submitted to Helena for computation on 4-12-82. Items and percent complete are: Centerline 100%; Bench Marks - 100%; Slope Staking 95%; Right of Way 85% and Drainage 95%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-1983

PROJECT NO.: SMP-2899-82
PROJ. NAME: CRUSHING & STOCKPILING
LENGTH: —
COUNTY: CUSTER, McCONE, DAWSON, GARFIELD
CONTRACT TIME: 109 W.D.
ORDER TO PROCEED DATE: 11-19-82
% COMPLETE: 13
% TIME USED: 40
NO. MEN EMPLOYED: 4
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 354,875.00
CONTRACTOR: PRINCE INC.
FROM (town): FORSYTH, MT.
AWARD DATE: 10-29-82
DATE WORK STARTED: 3-31-83
PROBABLE COMPLETION DATE: 8-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Howard D. Kell
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 365-2877
ADDRESS: Dept. Highway
GLENDIVE

GENERAL: CRUSHING and stock piling was begun on 3-31-83. The production at pit No. 1720-59-GARFIELD County was completed 4-13.83. Work is underway at pit No. 2810-33. ITEMS complete ARE: STOCKPILE Top SURF 1/2 IN GR 4 A = 16 percent and HAUL Aggregate = 21 percent.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 26, 1983

PROJECT NO.: SMP 3699-82
CONTRACT AMOUNT: $ 245,425.00
PROJ. NAME: Crushing & Stockpiling
CONTRACTOR: Francis Muggli INC.
LENGTH: —
FROM (town): GLASGOW, MT.
COUNTY: PHILLIPS, BLAINE & McCONE
AWARD DATE: 10-29-82
CONTRACT TIME: 75 W.D.
DATE WORK STARTED: 2-14-83
ORDER TO PROCEED DATE: 11-19-82
PROBABLE COMPLETION DATE: 8-83
% COMPLETE: 35
NO. DAYS WORKED PER WEEK: 5-6
% TIME USED: 48
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3 TO 10
NO. HOURS PER SHIFT: Variable
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Durocher
TELEPHONE: 746-3431
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: Nashua, MT 59524

GENERAL: Work during the period consisted of moving equipment from Phillips Co. to McCone Co. and producing 10,000 ton of 1/2 in Top Size from the Waters Pit east of Vida. On 4-18 contractor rented trucks and began hauling the material to the stockpile site at Vida. Operations at this site are 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 04-30-83

PROJECT NO.: PMS 4140 (61) U-3
PROJ. NAME: Pavement Markings
LENGTH: N/A
COUNTY: Roosevelt - Richland - Dawson - Custer - Powder River
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: 08-17-82
% COMPLETE: 10
% TIME USED: 23
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 64,378.59
CONTRACTOR: Mark Rite Lines
FROM (town): Billings
AWARD DATE: 07-27-82
DATE WORK STARTED: 09-21-82
PROBABLE COMPLETION DATE: 06-15-83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 653-1050
ADDRESS: Dept. of Highways
Wolf Point, MT. 59201

GENERAL: Temperature has been to cold for the application of Thermoplastic. Items & percent complete are as follows: 8" White Thermoplastic - 35%, & 24" White Thermoplastic - 12%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 26, 1983

PROJECT NO.: M 5006(3) & M-RRS 5007(1)

CONTRACT AMOUNT: $1,087,274

PROJ. NAME: BARR UNDERPASS

CONTRACTOR: Cap Constr. Co.

LENGTH: 0.5 miles

FROM (town): Billings, MT.

COUNTY: Dawson

AWARD DATE: 9-24-82

CONTRACT TIME: 180 W.D.

DATE WORK STARTED: 1-24-82

ORDER TO PROCEED DATE: 10-18-82

PROBABLE COMPLETION DATE: 12-83

% COMPLETE: 10

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 4

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6

NO. HOURS PER SHIFT: 8 to 10

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Ken. Quale

TELEPHONE: 365-2877

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways
Glendive, MT. 59330

GENERAL: Burlington Northern Railroad Co. Completed the installation of sway bracing on their Temporary Trestle.

Contractor's work consisted of excavating for footings on all the bridge elements. Completed the driving of test piles, and the furnishing and driving of service piles presently underway is 60% complete.

The engineering layout is 50% complete. The detour was constructed around the pipe installation at sta. 24+60, and the bedding material placed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: BR 9036(9)

PROJ. NAME: Beaver Creek Bridge

LENGTH: 0.026 Miles

COUNTY: Phillips

CONTRACT TIME: 80 WD

ORDER TO PROCEED DATE: 07-20-82

% COMPLETE: 97

% TIME USED: 58

NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $ 157,828.50

CONTRACTOR: McIntyre Construction Co.

FROM (town): Great Falls, Mt.

AWARD DATE: 06-30-82

DATE WORK STARTED: 08-31-82

PROBABLE COMPLETION DATE: 06-83

NO. DAYS WORKED PER WEEK: 0

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 11-15-83

PROJECT MANAGER: Larry K. Greufe

TELEPHONE: 653-1050

NO. OF ENG. PERSONNEL EMPLOYED:

ADDRESS: Dept. Of Highways
Wolf Point, Montana 59201

GENERAL: No work this past period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: Z94-4(34)148
PROJ. NAME: SHIRLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 260 W.D.
ORDER TO PROCEED DATE: 4-26-83
% COMPLETE: 0
% TIME USED: 1
NO. MEN EMPLOYED: 0

CONTRACT AMOUNT: $10,499,672.50
CONTRACTOR: BEYERS GEN. CONST. INC.
FROM (town): BUTTE, MT.
AWARD DATE: 3-31-83
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 11-15-84
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 232-1093
ADDRESS: DEPT OF HWYS
MILES CITY MT.

GENERAL: MINOR STAKING AND CHECKING NOTES ARE IN PROGRESS. CENTERLINE, R/W LINES AND LEVELS ARE COMPLETE. 5.7 MILES ARE STAKED. 4.8 MILES OF CULVERTS ARE STAKED. THE CONTRACTOR HAS NOT ADVISED US WHEN HE PLANS TO BEGIN WORK.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/26/83

PROJECT NO.: F26-1(1)0

DATE SURVEY AUTHORIZED: Aug 21, 1981

PROJ. NAME: Sidney-N.D. Line

DATE WORK STARTED: Sept 2, 1981

LENGTH: 5.1

ESTIMATED COMPLETION DATE: Dec 1983

DATE SUBMITTED TO DISTRICT: JAN 10, 1983

PROJECT MANAGER: Bernard J Kelly

TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 2-5 (34 man day this period)

% COMPLETE: Vertical & Horizontal - 100 %
Section Ties ~ 95 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Billings

CONSTRUCTION BUREAU

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 27 1983

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 4-1(2) 26 Bridger-Fromberg	Reconstruction	Final Check	0	65	5/85
F 23-1(2)2 Miles City So. North Sec.	Reconstruction Urban Widen & Overlay Rural	Final Check	376	80	4/84
RS 302-1(1) 42 Malt-Kimrose Rd. East.	Reconstruction	Public Hearing	0	1	12/85
RS 381-1(1) 0 Goulding Creek Road	Grade & Gravel Dbl. Shot Bitum	P.I.H.	8	48	6/83
RS 426-2(1) 0 Hanover Road	Grade & Gravel	PIH Public Hearing	0	10	8/83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: IR 90-8 (94) 437 U-1
PROJ. NAME: Mossmain-Lockwood
LENGTH: 3.6 miles
COUNTY: Yellowstone
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: May 24, 1982
% COMPLETE: 88%
% TIME USED: 82%
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,256,338.75
CONTRACTOR: Meyers Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1982
DATE WORK STARTED: July 19, 1982
PROBABLE COMPLETION DATE: June 1, 1983
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montana

GENERAL: No work has been done on the project, and no time will be charged to the project until the weather is suitable for the application of Open Graded Friction Course. No engineering time has been charged to the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: IR 90-8 (94) 437 U-2

PROJ. NAME: Mossmain-27th Street

LENGTH: 12.2 miles

COUNTY: Yellowstone

CONTRACT TIME: 100 working days

ORDER TO PROCEED DATE: 10-20-82

% COMPLETE: 16%

% TIME USED: 11%

NO. MEN EMPLOYED: 13

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,368,810.63

CONTRACTOR: Empire Sand & Gravel Co., Inc.

FROM (town): Billings, Montana

AWARD DATE: September 24, 1982

DATE WORK STARTED: November 29, 1982

PROBABLE COMPLETION DATE: July 1, 1983

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8 to 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: L. Hartman

NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 252-4138

ADDRESS: 424 Morey
Billings, Montana

GENERAL: The contractor is presently working on the crack sealing and pavement removal at the bridge ends on the project. Engineering time charged to the project has been thirty-two man-days.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 27, 1983

PROJECT NO.: RTF 4-2 (4) 50
PROJ. NAME: LAUREL - SOUTH
LENGTH: 10.9 MILES
COUNTY: Carbon & Yellowstone
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 6-14-82
% COMPLETE: 70
% TIME USED: 67
NO. MEN EMPLOYED: 26
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,322,548.60
CONTRACTOR: EMPIRE Sand & Gravel
FROM (town): Billings
AWARD DATE: May 21, 1982
DATE WORK STARTED: August 2, 1982
PROBABLE COMPLETION DATE: 6-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 11

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 248-3827
ADDRESS: Dept. of Highways
Billings, Montana

GENERAL: EMPIRE Processed & compacted all the shoulder gravel that had been in place thru the winter. The Type "B" Plant Mix Leveling Course is 100% complete. The top course is 82% comple & 60% of the approaches have been paved. Weather permitting the contractor plans on starting the OPEN GRADED FRICTION COURSE April 29, 1983. ONE WAY SIGN, Sub-CONTRACTOR FOR THE guard rail plans on beginning work May 16, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: F16-1(6)1
CONTRACT AMOUNT: $ 1,344,793.85
PROJ. NAME: EXPOSITION DRIVE
CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
LENGTH: 0.5 MILES
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 8-24-82
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 12-15-82
ORDER TO PROCEED DATE: 9-14-82
PROBABLE COMPLETION DATE: 8-1-83
% COMPLETE: 34%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 20%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 44
NO. HOURS PER SHIFT: 9
ACTUAL COMPLETION DATE: -
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R. BAKICH
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 11
ADDRESS: DEPT. OF HWYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF GRADING, SURFACING WITH 1½" CBC MAT'L., DRAINAGE, PLACING CURB & GUTTER, ELECTRICAL WORK, SIGNING, REMOVING ITEMS, MISC. WORK AND COMPLETED THE ADJUSTMENT OF THE WATER MAINS. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: GRADING ITEMS 62%, MISC. ITEMS 31%, STORM SEWER ITEMS 88%, CURB & SIDEWALK ITEMS 11%, SURFACING ITEMS 26%, ELECT. ITEMS 14%, SIGNING ITEMS 37%, REMOVAL ITEMS 59% AND ADJUST. OF WATER MAIN ITEM 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-83

PROJECT NO.: F16-1(13)3 CONTRACT AMOUNT: $2,508,341.30

PROJ. NAME: WICKS LANE TO BENCH BND. CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC.

LENGTH: 1.2 MILES FROM (town): BILLINGS

COUNTY: 150 W.O. AWARD DATE: 1-8-82

CONTRACT TIME: 4-16-82 DATE WORK STARTED: 2-26-82

ORDER TO PROCEED DATE: 4-16-82 PROBABLE COMPLETION DATE: 5-31-83

% COMPLETE: 99% NO. DAYS WORKED PER WEEK: -

% TIME USED: 85% NO. SHIFTS PER DAY: -

NO. MEN EMPLOYED: — NO. HOURS PER SHIFT: -

ACTUAL COMPLETION DATE: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. BAKICH TELEPHONE: 245-9802

NO. OF ENG. PERSONNEL EMPLOYED: 1 ADDRESS: DEPT OF HWYS
BILLINGS, MT.

GENERAL:

NO WORK THIS REPORTING PERIOD.
ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: STRIPING ITEMS 99%, MISC. ITEMS 96% AND ALL OTHER ITEMS 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 27, 1983

PROJECT NO.: FR 28-2 (4) 70 U-1
PROJ. NAME: Red Lodge-Roberts Sect.
LENGTH: 12.1 MILES
COUNTY: CARBON
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 9-14-82
% COMPLETE: 28
% TIME USED: 26
NO. MEN EMPLOYED: 17
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,782,258.66
CONTRACTOR: Peter Kiewit Sons' Co.
FROM (town): SHERIDAN, WYO.
AWARD DATE: August 24, 1982
DATE WORK STARTED: September 22, 1982
PROBABLE COMPLETION DATE: 7-15-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 248-3827
ADDRESS: Dept. of Highways
Billings, Mont.

GENERAL: Peter Kiewit Sons' has completed excavating & placing Filter Material & construction Fabric Rt. Sta. 481+00 to Sta. 486+00. The contractor has placed Approach pipe extensions Rt. & Lt. Sta. 70+00 to Sta. 589+00. 960 L.F. of 12" Perforated underdrain, Filter material, & construction Fabric Lt. Sta. 107+50 to Sta. 117+80. All inlet & outlet ditches to the 6 Box Culvert extensions have been excavated. The contractor stripped the Joko La Pt Lt. of Sta. 515+00 & built a haul road to the Pit.

Roth Const. Co., sub-contractor for the Box culvert extensions completed his back Filling operations 4-18-83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30 1983

PROJECT NO.: F-48-1 (4) 1

PROJ. NAME: Storm Sewer Repair

LENGTH: 0.00 Miles

COUNTY: Big Horn

CONTRACT TIME: 15 W.D

ORDER TO PROCEED DATE: 2-28-83

% COMPLETE: 100

% TIME USED: 47

NO. MEN EMPLOYED: 4

ACTUAL COMPLETION DATE: 4-27-83

CONTRACT AMOUNT: $ 13,584 00

CONTRACTOR: Salveson Const. Co.

FROM (town): Hardin Mt.

AWARD DATE: 2-28-83

DATE WORK STARTED: 4-4-83

PROBABLE COMPLETION DATE: 5-6-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: Schaak

TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: Dept. of Highways
Hardin Mt.

GENERAL: The Contractor begin work on the Project on 4-4-83. All work was completed on 4-27-83

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 04/30/83

PROJECT NO.: F 57-2(4)21
PROJ. NAME: Geyser-Stanford
LENGTH: 12.7 miles
COUNTY: Judith Basin
CONTRACT TIME: 180 Working Days
ORDER TO PROCEED DATE: 5/21/81
% COMPLETE: 100%
% TIME USED: 110%
NO. MEN EMPLOYED: 2

CONTRACT AMOUNT: $ 4,385,713.05
CONTRACTOR: Rehbein Contracting, Inc.
FROM (town): Plains, Montana
AWARD DATE: 5/1/81
DATE WORK STARTED: 6/4/81
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 2

ACTUAL COMPLETION DATE: 4/12/83
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4/12/83
EFFECTIVE OPENING DATE: 4/12/83
PROJECT MANAGER: Carl W. Park
TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: P.O. Box 491
Lewistown, Mt. 59457

GENERAL: Project was completed and accepted on 4/12/83 by District Construction Supervisor, C.W. Klimper. Final estimate and supporting data submitted to District Construction office on 4/27/83.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 22, 1983

PROJECT NO.: FR 63-1 (1) U-1
PROJ. NAME: Harlowton-North
LENGTH: 10.2 Miles
COUNTY: Wheatland
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: 4/22/82
% COMPLETE: 86
% TIME USED: 76
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,989,520.68
CONTRACTOR: McIntyre Construction Co.
FROM (town): Gt. Falls, Mt.
AWARD DATE: 4/1/82
DATE WORK STARTED: 4/26/82
PROBABLE COMPLETION DATE: 7/1/83
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: 0-1

TELEPHONE: 538-8731
ADDRESS: Lewistown

GENERAL: No constractor personnel on the project at this time. They plan to begin Seal Coat operations around the first of June.

The Project final is 90% completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: [redacted] APRIL 30, 1983

PROJECT NO.: F-92-1 (6) 530

PROJ. NAME: LODGE GRASS SOUTH

LENGTH: 11.0 MILES

COUNTY: BIG HORN

CONTRACT TIME: 100 WD

ORDER TO PROCEED DATE: 5-20-82

% COMPLETE: 70

% TIME USED: 88

NO. MEN EMPLOYED: 15

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 770,782.10

CONTRACTOR: MEYER CONSTRUCTION COMPANY

FROM (town): BILLINGS, MONTANA

AWARD DATE: 4-29-82

DATE WORK STARTED: 9-20-82

PROBABLE COMPLETION DATE: 5-15-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: SCHAAK

TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: 9

ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MONTANA

GENERAL: [redacted]

The contractor resumed working on the project on 4-5-83. Work in progress consists of , Placing Shoulder Gravel and Paving between station 1393 to station 1125+00. Items and percents complete are as follows: Agg. Surf. 95% complete, Plant Mix Surf. 73% complete, Misc. 35% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-83

PROJECT NO.: M 1018(5) UZ
PROJ. NAME: 4TH AVE. NO. - BILLINGS
LENGTH: 0.663 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-18-83
% COMPLETE: 6%
% TIME USED: 6%
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 786,265.00
CONTRACTOR: BARRY O'LEARY, INC.
FROM (town): BILLINGS, MONTANA
AWARD DATE: NOV. 30, 1982
DATE WORK STARTED: MAR 29, 1983
PROBABLE COMPLETION DATE: 9-83
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
TELEPHONE: 245-2101
NO. OF ENG. PERSONNEL EMPLOYED: 5
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA.

GENERAL: THE PLANT MIX BASE AGGREGATE WAS CRUSHED AND STOCKPILED THIS PERIOD. EXCAVATION ON 4TH BEGAN ON 4-25-83. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: SURFACING - 9%. DOH PERSONNEL ARE WORKING ON INSPECTION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-83

PROJECT NO.: M7106(5) & M7109(3) CONTRACT AMOUNT: $ 707,219.15
PROJ. NAME: Spring St. & 4th Ave. Lewistown CONTRACTOR: William Bros. Const.
LENGTH: 0.2 Miles & 0.4 Miles FROM (town): Lewistown
COUNTY: Fergus AWARD DATE: 09-24-82
CONTRACT TIME: 75 WD DATE WORK STARTED: 10-13-82
ORDER TO PROCEED DATE: 10-18-82 PROBABLE COMPLETION DATE: 07-15-83
% COMPLETE: 55 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 61 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 12 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Dale E DeVore TELEPHONE: 538-8731
NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: Box 491
Lewistown, Mt. 59457

GENERAL: Work consisted of completing storm sewer truck line, including drop inlets. Curb & Gutter are 100% complete. Sidewalks 50% Complete. Contractor is in progress completing excavation for Plant Mix operations in May on 4th Ave North.

Excavation on Spring Street is in progress for concrete items. Drainage work in progress with 60% Complete. The Project as a whole is 55% complete. Items & percent complete are as follows: Traffic Control - 34%; Trench Exc. - 95%; Drainage Pipe - 95%; Manholes - 100%; Adjust water Mains - 100%; EXC. - Unclass. - 65%; Exc. Streets - 75%; Special Borrow - 100%; Inlet Drops - 100%; sidewalks 50%; Curb & Gutter - 63%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

111

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: RS 294-1(4) 12

PROJ. NAME: LENNEP - EAST & WEST

LENGTH: 4.7 MILES

COUNTY: MEAGHER

CONTRACT TIME: 100 WORKING DAYS

ORDER TO PROCEED DATE: 05/20/82

% COMPLETE: 90 %

% TIME USED: 52 %

NO. MEN EMPLOYED: 0

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 607,710.50

CONTRACTOR: McINTYRE CONSTRUCTION CO.

FROM (town): GREAT FALLS, MONT

AWARD DATE: 04/29/82

DATE WORK STARTED: 06/28/82

PROBABLE COMPLETION DATE: 07/15/83

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Charles W. Buck

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. BOX 491
LEWISTOWN, MONT. 59457

GENERAL: NO WORK WAS ACCOMPLISHED DURING THIS REPORTING PERIOD ALL MAJOR CONTRACT ITEMS ARE 100 % COMPLETE WITH THE EXCEPTION OF SEAL AND COVER WHICH WERE DEFERRED UNTIL 1983. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: INTERIM STRIPING - WHITE AND INTERIM STRIPING - YELLOW MAKES THIS ITEM 45 % COMPLETE; TRAFFIC CONTROL DEVICES ARE 26 % COMPLETE; TRAFFIC CONTROL FLAGGING REMAINS 19 % COMPLETE. NO ENGINEERING PERSONNEL WERE ASSIGNED TO THE PROJECT THIS REPORTING PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-83

PROJECT NO.: RS 302-1(3)4

PROJ. NAME: RIMROCK RD-HOLT

LENGTH: 7.4 MILES

COUNTY: YELLOWSTONE

CONTRACT TIME: 80 WORKING DAYS

ORDER TO PROCEED DATE: APR. 18, 1983

% COMPLETE: 30%

% TIME USED: 6%

NO. MEN EMPLOYED: 18

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 983,349.80

CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.

FROM (town): BILLINGS, MONTANA

AWARD DATE: FEB. 28, 1983

DATE WORK STARTED: FEB. 28, 1983

PROBABLE COMPLETION DATE: 6-30-83

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D.C. KITTELSON

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 245-2101

ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: WORK IN PROGRESS CONSISTED OF GRADING AND DRAINAGE, WHICH ARE NEARLY COMPLETED, AND SURFACING. 1½" CBC 1ST LIFT WAS PLACED FROM 730+00 TO 782+00. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC.- 9%; GRADING - 88%; DRAINAGE - 85%; SURFACING - 18%; SIGNS - 2%. D.O.H. PERSONNEL ARE WORKING ON INSPECTION & BLUETOPPING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1983

PROJECT NO.: CT 314-1 (6) 33

PROJ. NAME: BUSBY-KIRBY

LENGTH: 12.4 MILES

COUNTY: BIG HORN

CONTRACT TIME:

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SCHAAK

TELEPHONE: 665-3666

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: DEPT. OF HIGHWAYS
HARDIN, MT. 59034

GENERAL: The project is scheduled to be let to contract in the May letting. No engineering personnel were assigned to the project during the reporting period. Range Telephone Company is relocating the underground Telephone line.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-83

PROJECT NO.: RS 416-1(3)1
CONTRACT AMOUNT: $ 2,484,106.60
PROJ. NAME: BILLINGS-SOUTH
CONTRACTOR: BARRY O'LEARY, INC.
LENGTH: 8.1 MILES
FROM (town): BILLINGS, MONTANA
COUNTY: YELLOWSTONE
AWARD DATE: 2-4-82
CONTRACT TIME: 100 WORKING DAYS
DATE WORK STARTED: 3-10-82
ORDER TO PROCEED DATE: 4-16-82
PROBABLE COMPLETION DATE: 7-15-82
% COMPLETE: 94%
NO. DAYS WORKED PER WEEK: 2
% TIME USED: 94%
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 13
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
TELEPHONE: 245-2101
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MONTANA

GENERAL: THE PLANT MIX SURFACING WAS COMPLETED THIS PERIOD WITH THE REMAINDER OF THE APPROACHS BEING PAVED. ITEMS AND PERCENTAGE OF COMPLETION ARE AS FOLLOWS: MISC.-98%; GRADING-98%; DRAINAGE-100%; SURFACING-92%; SEEDING-100%; FENCING-99%; SIGNING-98%; ELECTRICAL-100%; STRIPING-43%; GUARDRAIL-100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU ✓
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: AR 5120-0002-1200
PROJ. NAME: Struct. Repair-Rapelje Rd.
LENGTH: 0.00
COUNTY: Stillwater
CONTRACT TIME: 45 working days
ORDER TO PROCEED DATE: 4-21-83
% COMPLETE: 0
% TIME USED: 2
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 57,773.00
CONTRACTOR: Frontier West, Inc.
FROM (town): Missoula
AWARD DATE: March 31, 1983
DATE WORK STARTED: ---
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: K. Hartman
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 252-4138
ADDRESS: 424 Morey
Billings, Montana

GENERAL: The contractor plans to begin work on the project around the middle of May, 1983.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: IR 90-8 (96) 416 DATE SURVEY AUTHORIZED: June 25, 1983

PROJ. NAME: Park City East & West DATE WORK STARTED: December 2, 1982

LENGTH: 17.0 miles ESTIMATED COMPLETION DATE: April 29, 1983

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: Two % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: IR 90-8 (83) 385 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Reedpoint East DATE WORK STARTED: November 16, 1982

LENGTH: 11.2 miles Actual ~~ESTIMATED~~ COMPLETION DATE: 4-12-83

DATE SUBMITTED TO DISTRICT: April 12, 1983

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: One % COMPLETE: 100%

The project is 100% complete, with the exception of setting control points. No manpower available for this work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: IR 94-2 (23) 50 DATE SURVEY AUTHORIZED: June 25, 1983

PROJ. NAME: Hysham Hills DATE WORK STARTED: January 4, 1983

LENGTH: 10.0 miles ESTIMATED COMPLETION DATE: April 14, 1983

DATE SUBMITTED TO DISTRICT: April 14, 1983

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: Three % COMPLETE: 100%

Project is 100% complete, with the exception of setting control points.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1983

PROJECT NO.: IR 90-9 (61) 486 DATE SURVEY AUTHORIZED: June 25, 1982

PROJ. NAME: Hardin West DATE WORK STARTED: February 1, 1983

LENGTH: 6.2 miles ~~ESTIMATED~~ Actual COMPLETION DATE: 4-18-83

DATE SUBMITTED TO DISTRICT: 4-18-83

PROJECT MANAGER: K. Hartman TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: Two % COMPLETE: 100%

Project is 100% complete with the exception of setting control points and no manpower is available to complete this at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: RRS 16-2 (1) 48 DATE SURVEY AUTHORIZED: 02/08/82

PROJ. NAME: RR WEST OF ROUNDUP DATE WORK STARTED: 07/26/82

LENGTH: N/A ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 80 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: RRS-3 (1) 33 DATE SURVEY AUTHORIZED: 04/13/81

PROJ. NAME: RR STRUCTURE - SOUTH MOORE DATE WORK STARTED: 09/11/81

LENGTH: 0.8 MILES ESTIMATED COMPLETION DATE:

DATE SUBMITTED TO DISTRICT: 12/29/82

PROJECT MANAGER: Charles W. Buck TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 22, 1983

PROJECT NO.: RS 297-1 (1) 24 DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: 4/31/84

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Passow TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 1-4 % COMPLETE: 57

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-83

PROJECT NO.: F16-1(17) 12 DATE SURVEY AUTHORIZED: NOV. 1, 1982

PROJ. NAME: BILLINGS-NORTH US87 DATE WORK STARTED: JAN. 20, 1983

LENGTH: 9.7 MILES ESTIMATED COMPLETION DATE: 5-15-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 245-2101

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 65%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/29/83

PROJECT NO.: RS 426-2 (1) 0 DATE SURVEY AUTHORIZED: 10/07/81

PROJ. NAME: FERGUS CO. LINE EAST DATE WORK STARTED: 11/09/81

LENGTH: 3.8 MILES ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: 12/28/82

PROJECT MANAGER: Charles M Buck TELEPHONE: 538-8751

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-83

PROJECT NO.: DP-314-1 (1) 18 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Busby - South DATE WORK STARTED: 3-2-83

LENGTH: 14.4 MILES ESTIMATED COMPLETION DATE: 7-31-83

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: SCHAAK TELEPHONE: 665-3666

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 7

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-83

PROJECT NO.: BR 9019 (7) DATE SURVEY AUTHORIZED: 03-14-80

PROJ. NAME: MUSSELSHELL RIVER BRIDGE DATE WORK STARTED: 06-23-80

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 12-1-82

PROJECT MANAGER: Dale E. DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

127

Direct Participation
Federal Highway Administration
April 1, 1983

April 1, 1983

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
OM-AD 18(8)	Minuteman Missile Roads Choteau & Teton Counties	40.15	Crushed Aggregates Surfacing	127%	100% Completed 12/8/82	Konitz Contracting Inc. $612,178.00
B.P.A. 1(1)	Clark Fork River Bridge Near Gold Creek Powell County		2 Bridge Replacement and Approaches	115%	100% Completed 10/13/82	E.F. Matelich Const. Co. $641,229.75
MT ERFO 81(1)	Kootenai National Forest		Surface, Bridges and Approaches	18%	25% Est. Completion Date 6/15/83	Darrell M. Binkerd Const. $313,554.00

JS/sb/214FF1